

**GOVERNMENT OF INDIA
RAILWAYS
LOK SABHA**

UNSTARRED QUESTION NO:2960

ANSWERED ON:07.12.2000

RAILWAY PROJECTS IN ORISSA

AVSM, BRIG.(RETD.) KAMAKHYA PRASAD SINGH DEO;BHARTRUHARI MAHTAB;HEMA GAMANG;PRABHAT KUMAR SAMANTARAY;TRILOCHAN KANUNGO

Will the Minister of RAILWAYS be pleased to state:

(a) the progress achieved regarding completion of on- going projects/surveys in Orissa as on date, project- wise;

(b) the funds earmarked and expenditure incurred thereon so far, project-wise; and

(c) the time by which the on-going projects/surveys are likely to be completed?

Answer

MINISTER OF STATE IN THE MINISTRY OF RAILWAYS (SHRI DIGVIJAY SINGH)

(a) to (c): Details of all ongoing Works including their present status, the cost of the project, expenditure incurred till March,2000 and the outlay for 2000-2001 is given at Appendix-I.

Details of all ongoing surveys including their target date for completion where ever fixed are given at Appendix II. Funds allocation and expenditure on these projects will depend upon the results of these surveys.

APPENDIX-I

APPENDIX REFERRED TO IN REPLY TO PARTS (a) TO (c) OF LOK SABHA UNSTARRED QUESTION NO. 2960 07.12.2000

SL. No.	Project	Cost to March, 2000-01 2000	Expendi- ture up	Budget Outlay	Status
---------	---------	-----------------------------	------------------	---------------	--------

(Amount in Crores of Rupees)

ON-GOING RAILWAY PROJECTS IN ORISSA

New Lines

1 Angul-Sukinda Road 144.00 37.42 23.00 Final Location Survey has been completed. Report is under finalisation. Soil exploration for all 17 major bridges has been completed.

2 Daitari- Banspani 587.12 216.40 39.50 The Line from Banspani to Joruri (11 km) has been completed on 20-10-2000 and opened for Goods traffic. Land is available on the whole section except from km 140-142.2 and km147-147.47. Earthwork and bridges are in progress from km 0 to 147 from Banspani end. In this stretch about 109.5 km of the formation is ready in patches. 207 out of 361 minor bridges have been completed and work on 24 major bridges have been taken up. For remaining 2 major bridges tenders have been invited. 1.48 lakhs cum of ballast out of 1.81 lac cum required from km 0 to 58 has so far been collected. Tenders have been invited for balance length from km 58-123. The line is targeted for completion to match the requirement of Steel Plants

coming up in the area.

- 3 Haridaspur- 301.63 16.51 1.00 Final Location Survey has
Paradeep been completed. Land acquisition plans and
papers have been finalised and are with the State
Government. Land has been acquired for 10 km of
alignment from Haridaspur end. An amount of Rs 5
Crores has been paid to the State Government for land
acquisition. Work would be started as soon as land
becomes available.
- 4 Khurda Road- 700.00 9.77 14.50 The work of Final Location
Bolangir Survey is in progress. Land acquisition papers for
23 km length have been submitted to State
Government. Tender for earthwork and minor bridge
for first two kms. on Railway land have been
finalised. Work would be taken up once land is
handed over by State Government. In the first
phase, it is progressed to concentrate in Khurda Road-
Nayagarh (70 km). Nayagarh is a district Head Quarter.
- 5 Koraput- 475.00 467.00 8.00 The work has been completed
Rayagada and commissioned. Tunnel ventilation work is in
progress in the 2 long tunnels and this work is
expected to be completed by December, 2000.
- 6 Lanjigarh Road- 105.08 13.39 2.00 Land acquisition is
Junagarh completed except for forest land for which Stage-I
approval has been obtained. Earthwork and bridge work
has been taken up in the first block section
Langigarh to Bhavanipatna and in Bhavanipatna yard.
The work will be progressed as per availability of
resources.
- 7 Talcher- 443.93 426.85 8.00 The project has been
Sambalpur completed and commissioned. Sambalpur bye pass work is
in progress and is targeted for completion by
February, 2001.

Gauge Conversion

- 1 Naupada-Gunupur 66.35 0.04 5.10 Requisite clearance not yet received. The work will be
taken up after the necessary clearances have been obtained.
- 2 Rupsa- 80.00 15.87 1.00 Earthwork and bridges are
Bangariposi in progress on the entire length. Work upto cess
level has been completed from km 0 to 50. Work is in
progress on precast box segments for minor bridges
from Baripada to Bangariposi (37 km).

Doubling

- 1 Khurda Road- 48.00 0.00 5.00 New work included in the
Puri : Phase-I Budget 2000-01. Detailed
(Khurda Road- planning has been taken up.
Delang)
- 2 Nergundi- 119.83 40.28 30.00 The preparation of plans
Cuttack- and estimates has been
Raghunathpur taken up. Final Location Survey has been completed
for Nergundi-Cuttack section, no land is

required and is only required on Raghunathpur-Cuttack section. Bridge work and earth work has been taken up in Kendrapara Road yard. Tenders for other sections are under finalisation. Doubling for Nergundi - Kendrapara Road (8 km) is targeted for completion by December, 2001.

- | | | | | | |
|---|--|--------|-------|-------|---|
| 3 | Raghunathpur-
Rahama | 72.93 | 55.80 | 9.00 | Project completed and commissioned. Rehabilitation of existing line is in progress and expected to be completed by June, 2001. |
| 4 | Rahama-Paradeep | 41.84 | 17.16 | 24.00 | The preparation of plans and estimates has been taken up. Land acquisition has been completed except for last 3 km at Paradweep end. The work on major bridges No. 242, earthwork and minor bridge in 7 out of 9 is in progress. Tenders for station building is finalised. |
| 5 | Rajatgarh-
Barang | 166.16 | 0.01 | 0.10 | New work included in Budget 1999-2000. Necessary clearances have been obtained and work will be taken up shortly. |
| 6 | Rajatgarh-
Nargundi | 72.67 | 58.29 | 1.00 | The section from Rajatgarh to Salegaon has been completed. The remaining section of 6 km has a fly over and would be ready by December, 2001. |
| 7 | Talcher-Cuttack-
Paradeep (2nd
Bridges on
Mahanadi &
Birupa) | 104.15 | 12.38 | 10.00 | Soil investigation and detailed design on Birupa bridge has been completed. The estimate has been sanctioned. The tender for Birupa bridge has been opened, and are under consideration of the Tender Committee. For Mahanadi Bridge, consultant has submitted the preliminary design and drawings and the detailed design is in progress. Tenders for bridge will be invited once the design is finalised. |
| 8 | Titlagarh-
Lanjigarh | 112.65 | 17.16 | 15.00 | Land acquisition plans has been taken up. Tenders have been finalised for earthwork in four sections and for 1 major bridge. Kondel Road-Nerla Road section will be completed by February, 2001. |

Railway Electrification

- | | | | | | |
|---|---|--------|--------|-------|---|
| 1 | Bhubaneswar-
Kottavalasa | 293.96 | 147.40 | 49.93 | Work in progress and target for completion by March, 2003. 260 RKMs since energised upto March, 2000. |
| 2 | Kharagpur-
Bhubneshwar
including
Talcher-
Paradeep | 323.48 | 115.45 | 40.05 | This work was earlier planned under BOLT. However, owing to high rates and unacceptable conditions, it has been decided in February, 1997 to take up the work with railway funds. 56 RKMs energised upto 31.03.2000. This work is now targeted for completion by March, 2003. |
| 3 | Bokarao Steel
City-Muri-Hatia-
Bondamunda-
Bimlagarh-
Kiriburu/ | 269.40 | 202.59 | 20.00 | 221 RKMs energised till March, 2000. An entire section targeted for completion by March, 2002. |

Barsuan incl.
Purulia-
Kotshila

APPENDIX-II

APPENDIX REFERRED TO IN REPLY TO PARTS (a) TO (c) OF LOK SABHA UNSTARRED QUESTION NO. 2960 FOR 07.12.2000

S1. Plan-Head Name of the Project Status
No.

ON-GOING SURVEYS IN ORISSA

1	New Line	Puri-Konark	In progress. Target Date of Completion is 31.03.2001
2	New Line	Bimlagarh to Talcher	In progress. Target Date of Completion is 31.3.2001
3	New Line	Jeypore to Navarangpur	In progress. Target Date of Completion is 30.06.2001
4	New Line	Nawapara to Baragarh Road via Padamapur	In progress. Target Date of Completion is 30.06.2001
5	New Line	Phulbani to Barhampur	In progress. Target Date of Completion is 31.12.2001
6	New Line	Talcher/Hindol Road to Berhampur/Gopalpur	In progress. Target Date of Completion is 31.3.2001
7	New Line	Raipur-Jarsaguda via Khartapalan, Baloda Bazar, Batgaon and Sarangarh	Yet to be taken up. Target Date of Completion is 31.12.2001
8	New Line	Kalinga Nagar/Daitari & Gopalpur complexes- Augmentation of rail infrastructure for proposed steel plants at	In progress. Target Date of Completion is 31.3.2001
9	New Line	Talcher Station to Talcher- Sambalpur line	In Progress. Target Date of Completion is 31.1.2001
10	New Line	Jharsuguda Bye Pass Line	Completed. Report under preparation.
11	New Line	Ponduru-Razam	Yet to be taken up. Target Date of Completion is 31.12.2001
12	Doubling	Rahama-Paradeep	In progress. Target Date of Completion is 30.06.2001
13	Doubling	Chakdharpur - Bandamunda third line	In progress. Target Date of Completion is 31.3.2001
14	Doubling	Khurda Road-Puri	In progress. Target Date of Completion is 31.03.2001
15	Doubling	Titlagarh- Jharsuguda	In progress. Target Date of Completion is 31.3.2001
16	Doubling	Titlagarh-Raipur Section on RV line	In progress. Target Date of Completion is 31.3.2001
17	Traffic Facility	Rail facilities required on Eastern Coastal area of South Eastern Railway.	In progress. Target Date of Completion is 30.06.2001