

**GOVERNMENT OF INDIA
RAILWAYS
LOK SABHA**

UNSTARRED QUESTION NO:1459
ANSWERED ON:27.02.2003
RAIL PROJECTS IN MAHARASHTRA
ASHOK NAMDEORAO MOHOL;RAMSHETH THAKUR

Will the Minister of RAILWAYS be pleased to state:

- (a) the details of the ongoing/new railway projects and surveys in Maharashtra and the progress achieved so far regarding completion of these projects;
- (b) the funds allocated and the expenditure incurred on these projects so far, project-wise;
- (c) whether the Government of Maharashtra has requested the Union Government for special package to complete the on going railway projects;
- (d) if so the steps taken by the Union Government thereon; and
- (e) the time by which these projects are likely to be completed?

Answer

MINISTER OF STATE IN THE MINISTRY OF RAILWAYS (SHRI BANDARUDATTATRAYA)

(a) to (e): A statement is attached.

STATEMENT REFERRED TO IN REPLY PARTS (a) to (e) OF UNSTARRED QUESTION NO. 1459 BY SHRI RAMSETH TH AND SHRI ASHOK N. MOHOL TO BE ANSWERED IN LOK SABHA ON 27- 02-2003 REGARDING RAIL PROJEC MAHARASHTRA

(a) ,(b) & (e) The details of ongoing/new railway project in the State of Maharashtra along with expenditure incurred upto March, 2002, Outlay for 2002-03, and status with targets, wherever fixed, are as follows:-

(Rs. in Crores)

Sl.No.	PROJECT	Expenditure upto Mar 2002	Budget 2002-03	Status with targets wherever fixed
--------	---------	---------------------------	----------------	------------------------------------

NEW LINES

- | | | | | |
|---|------------------|-------|----|---|
| 1 | Amravati Narkher | 60.97 | 10 | Earthwork and bridges taken up presently in 44 km section. In balance section work of major bridges taken up. |
| 2 | Puntamba-Shirdi | 3.15 | 10 | Final location survey has been completed. Land acquisition is in progress and the work will be started as soon as land becomes available. |
| 3 | Panvel-Karjat | 58.5 | 20 | All land has been acquired. Earthwork and bridges work in advance stage of progress, tunneling has been completed. |

The project is targetted for completion in 2003-04.

4 Ahmednagar-Beed- 3.49 15 Final location survey has been completed for 15
Parli Vaijnath km from Ahmednagar end. Final location
survey is in progress in the remaining
section. Land acquisition is in progress.
Work will be taken up as soon as land becomes available.

5 Baramati-Lonad 0.49 5 Final location survey completed. Land
acquisition proposal for 27 km submitted.
Tender for earthwork and bridges invited.

GAUGE CONVERSION

6 Miraj-Latur 142.26 30 Work completed between Kurduwadi and
Pandharpur. On Latur-Latur Road, earthwork,
Bridges and ballast supply completed. Linking of
track in progress. This portion is targetted for
completion in 2002-03. Earthwork and bridges
have been taken up in Kurduwadi-Latur and
Miraj-Pandharpur section.

7 Solapur(Hotgi)-Gadag 136.61 20 The work is being done in phases. The work
Solapur-Hotgi (16 km) and Hotgi to Bijapur has
has been completed. Work is in progress on rest
of the section from Bijapur to Gadag.

8 Secunderabad- 117 30 Mudkhed-Dharmabad, Dharmabad-Nizamabad
Mudkhed & (40km) and Jankhampet-Bodhan (20 km)
Jankhampet-Bodhan sections opened for passenger traffic. On
Nizamabad-Bolarum section (146 km) ,
Earthwork and minor bridges are in progress.

9 Mudkhed-Adilabad 7.98 30 The work was taken up under BOLT scheme.
However, the contractor failed due to financial
crunch and now the work is planned under
railway funding. Earthwork has been completed
in 80 km stretch. Contractors for balance
earthwork, minor, major and bridges and ballast
collection awarded and work commenced.

10 Akola-Purna 0.44 10 Final location survey is in progress. In Purna to
Hingoli section earthwork and minor bridges
have been taken up.

11 Gondia-Chandanfort 241.89 0.01 The work has been completed. Financial
adjustment are being made.

DOUBLING

12 Diva Kalyan 9.99 25 Earthwork, bridges & linking in yard in
doubling of 5-6 line progress. The project is targetted for
completion in 2003-04.

13 Panvel-Roha-Land 2.6 0.5 Final location survey has been completed.

	acquisition			Land acquisition is in progress. Work will be taken up once the land is made available.
14	Daund-Bigwan	47.15	0.5	Completed and commissioned.
15	Panvel-Jasai-JNPT	0.002	3.12	Final location survey has been completed. Work has been reviewed and it has been decided to take up the work. Tenders for earthwork are under finalisation.
16	Panki-Solapur	0	5	Land acquisition is in progress. Tenders for earthwork and bridges have been invited.
17	Diva-Vasai (suppl.)	151.28	0.5	Completed and commissioned.
METROPOLITAN TRANSPORT PROJECT				
18	Belapur-Panvel Doubling of commuter Double line as part of East-West Corridor	84.76	0.5	Double line has been commissioned and opened for commuter traffic on 14-4-2000 Balance work to be executed by CIDCO are in progress.
19	Kurla-Thane 5th & 6th line (phase I) (Kurla-Bhandup)	64.89	10	Earthwork, supply to ballast, track linking, major bridges, foundation and erection of OHE structures and other works are in progress.
20	Thane Turbhe Nerul/ Vashi part of corridor No.1 in New Mumbai	121.28	1	Civil works for second line are nearing completion. Electrification and signaling works are in progress. Delay in acquisition of land at Thane affected the progress of work.
21	Belapur-Seawood- Uran electrified Double line	27.39	1	Work of important bridge on Panvel creek, construction of minor bridges, sub way at Seawood and work at Sanpada car shed are in progress. Due to financial crunch being faced by CIDCO, execution of the project has been divided in two phases. First phase consisting of commissioning of single line was targeted to be completed by March, 2003. However, in view of the financial constraint being faced by CIDCO, the completion of Phase-I is delayed.
22	Kurla-Thane 5 th and 6th line (Bhandup to Thane) Ph. II Mulund-Thane section is in progress.	24.44	10	Earthwork, supply of ballast, bridges and 22 KV aerial feeder obstructing 5th and 6th line by underground cable between Bhandu-Mulund and
23	Thane-Mumbra 5th and 6th line	0	0.1	It has been decide that sanction for entire section from Thane-Diva is to be taken in one go. The proposal for the same in under process.
24	Santacruz-Borivali 5th line	81.54	0.4	Completed and commissioned.
25	Quadrupling between Borivali and Virar	115.09	118	Construction of important bridges, major bridges, yard remodelling and quarters in progress. Earthwork and minor bridges have

been completed. Ballast collection is in progress.

26	Virar-Dahanu Road Automatic signalling	25.68	1	Completed and commissioned.
27	Virar Dahanu Road Development of facilities for introduction of EMUs and terminal facilities.	0.08	3	Necessary clearance have been obtained. Tenders for earthwork and bridges processed.

RAILWAY ELECTRIFICATION

28	Udhna-Jalgaon	108.9	30	176 RKM has been energised till March, 2002. Target for completion of the work in Dec 2003.
----	---------------	-------	----	---

The details of ongoing survey in Maharashtra are as under which are in various stages of progress:-

S.No.	Name of the Project	KM
New Lines		
1	Manmad-Dhule via Indore	350
2	Shirpur-Mhow	185
3	Kurla-Mahul	
4	Khandwa to Nardana via Khargone, Sendhwa	225
5	Umrer to Nagpur via Khaperkheda and Koradi	45
6	Solapur-Tuljapur-Osmanabad	60
7	Chinchwad and Roha	95
8	Goregaon-Borivali	7
9	Latur Road-Mudkhed	120
10	Umrer to Nagbhir	90
Gauge Conversion		
11	Pulgaon-Arvi GC wih extn. To Amla	154
12	Chhindwara-Nainpur	140
13	Nagbhir to Nagpur	126
14	Chhindwara-Nagpur	150

Doubling

15	Mumbai Central-Boriwali 5th and 6th line	30
----	--	----

(c) : No such package has been received in the Ministry of Railways.

(d) : Does not arise.