

**GOVERNMENT OF INDIA
URBAN DEVELOPMENT AND POVERTY ALLEVIATION
LOK SABHA**

UNSTARRED QUESTION NO:3140
ANSWERED ON:23.12.2003
WORKS BY CPWD
UMMAREDDY VENKATESWARLU

Will the Minister of URBAN DEVELOPMENT AND POVERTY ALLEVIATION be pleased to state:

- (a) whether the CPWD is undertaking a number of works in Andhra Pradesh;
- (b) if so, the details of such works being directly done by CPWD;
- (c) whether the functioning of CPWD has been reviewed during the current year;
- (d) if so, the details thereof;
- (e) whether it is a fact that a number of works have not been completed by CPWD in Andhra Pradesh;
- (f) if so, the details and the reasons therefor; and
- (g) the action taken by the Union Government in this regard?

Answer

MINISTER OF STATE (INDEPENDENT CHARGE) IN THE MINISTRY OF URBAN DEVELOPMENT AND POVERTY ALLEVIATION (SHRI BANDARU DATTATRAYA)

(a): Yes, Sir.

(b): The details of works are given in the enclosed Annexure.

(c)&(d): Regular review of the functioning of CPWD is undertaken by the Government as well as by the Directorate General (Works), CPWD. The Standing Committee of the Parliament on Urban Development and Rural Development has also reviewed the functioning of CPWD in October, 2003.

(e)&(g): The works are in various stages of progress. The reasons for delay alongwith details of corrective action taken have been given in the Annexure.

ANNEXURE

ANNEXURE REFERRED TO IN THE REPLY TO LOK SABHA UNSTARRED QUESTION NO. 3140 FOR 23.12.2003.

Details of major works with CPWD in the State of Andhra Pradesh

Sl.No	Name of Work	Administrative Approval and Expenditure Sanction	Physical completion	Phys- ical delay, if any.	Target date	Remarks	Reasons for delay	Corrective action taken
-------	--------------	--	---------------------	---------------------------	-------------	---------	-------------------	-------------------------

Amount (Rs. Lakh)	Month & Year	(Month/Year)
-------------------	--------------	--------------

I Ministry of Agriculture
Department: CIPMC & CCI

1.1 Construction of New Laboratory Building 2001 work in progress. funds requested to for NPPTI at R`Nagar, Hyderabad and funds have now been received. 166.41 Feb, 87% March, 2004 Finishing Inadequate Client was progress. availability. provide funds

1.2 Conference Hall and 142.68 April, 14% July, 2004 Grade beams & Delay in The site has been
Director's Office at 2001 plinth beams finalisation finalised and work
NAARM, Hyderabad casting in of site by is in progress.
progress. the client.

2. Accountant General,
Andhra Pradesh

2.1 Construction of 4 Nos 134.40 Dec., 90% Jan., 2004 Final finishing Work delayed Requirements
Type-VI Quarters, 2000 work is in due to change frozen and work
Hyderabad. progress. in requirements completion is
a) Building portion by the client. targeted in
b) Development work January, 2004.

3. India Meterology Department

3.1 Construction of 369.58 May, 89% Dec., 2003 Final finishing Inadequate The Department
Technical cum Office 2000 work is in funds has been requested
Building, at Begumpet, progress. availability. to allot funds.
Hyderabad.

4. Ministry of Finance

4.1 Construction of 116.96 Aug., 93% Jan., 2004 Final Work delayed Work completion
Office Building and 2000 finishing work due to remote is targeted in
Staff Quarters for is in progress. location and January, 2004.
Income Tax Department non availabi-
Gudiwada.(CIVIL) & lity of
Internal materials and
electrification and skilled labour.
street lighting.
a) Building Portion:
b) Development work:

4.2 Construction of 111 1254 March, 2002
Nos. Staff Quarters
for Income Tax
Department at Road
No. 10, Banjara
Hills, Hyderabad

a) 6 Nos. Type-V & 12 28% Aug., 2004 Foundation
Nos. Type-VI Quarters work is in
progress.

b) 90 Nos. Type-IV Quarters 13% Dec., 2004 Work in progress.

4.3 Construction of Income July, 9% Augt, 2004 Foundation work
Tax Towers at A.C. 2002 is in progress.
Guards, Hyderabad.

a) Building Portion:
b) Development work:

5. Ministry of Urban
Development & Poverty
Alleviation

5.1 Construction of 748.39 March, Work delayed Final decisions
General Pool Office 1999 due to have been taken.
Accommodation difficult site Pile foundation
Vijayawada conditions and has been compl-
delay in eted and super
getting structure work
approval from is in progress
local bodies.

(a) Pile foundation. 100% Oct.,2003 a) Pile
foundation
completed.

(b) Super Structure 3% Jan.,2005 b) Ground floor
slab work is
in progress.

6. Ministry of Mines

6.1 Construction of 465.54 April, 48% Sept.,2004 Structural
Office cum Laboratory 2002 work completed.
building for GSI
at Vizag.
a) Building Portion:
b) Development work:

7. Ministry of Health &
Family Welfare

7.1 Construction of Drug 3% Work held up Work stopped at
Control Laboratory at for want of the request of
T.B. Hospital, Client's client. Matter
Yousufguda, Hyderabad clearance. has been taken
up with the
client Ministry
to allow CPWD to
proceed with the
construction.

8. Major Head: 4059
Residential Buildings

8.1 Store Block for 169.89 Dec., 85% Jan.,2004 Finishing
GC/CRPF, Jawahar 2001 work is in
Nagar., R.R. progress.
District, A.P.

8.2 Construction of 1 No. 226.97 Feb., 40% July,2004 First floor
180 Men Barracks for 2003 slab casting
CRPF GC, Jawaharnagar, is in progress.
RR District

8.3 Construction of 45 206.80 May, 85% Jan.,2004 Brick work in
Nos. Family Qrs. for 2002 super structure
GC CRPF at Hyderabad and finishing
(18 T.II and 27 work are in
T.III quarter) progress.

9. RAF CRPF(MH 4055-RES Building

9.1 SO's Mess and 186.01 March, 90% June,2004 Finishing &
Dormitory for 99 RAF 2002 flooring work
at Jawahar Nagar, in progress.
R.R. District.

9.2 Construction of 102.20 August, 32% March,2004 First floor slab
Administrative Block 2002 casting is in
for 99 Bn RAF at progress.
Jawahar Nagar.

9.3 Construction of 196 921.40 Feb., 98% March,2004 Balance work
Nos Family quarters 2001 75% March,2004 (Type-III Quarters)
for 99 BN. RAF.,Jawahar awarded.
Nagar, RR Dt.Type-I,
II, III, IV, V and
VI quarters.

13 Nos Type-III quarters
(Balance work)

10. CISF Nisa WORKS 4055-
Office Building

10.1 Construction of Group 343.43 Sept., 0% Nov., 2004 Work started.
Head Quarters for CISF, 1998
NISA, Hyderabad.