

**GOVERNMENT OF INDIA
RAILWAYS
LOK SABHA**

UNSTARRED QUESTION NO:1408
ANSWERED ON:09.12.2004
FUNDS FOR ONGOING RAILWAY LINES IN ORISSA
Nayak Shri Ananta

Will the Minister of RAILWAYS be pleased to state:

- (a) the allocation of fund made for the ongoing Railway lines in Orissa for 2004-05;
(b) the estimate cost of these lines; and
(c) the progress of those projects as on date?

Answer

MINISTER OF STATE IN THE MINISTRY OF RAILWAYS (SHRI R. VELU)

(a) to (c): A statement is attached.

STATEMENT REFERRED TO IN REPLY TO PARTS (a) TO (c) OF THE UNSTARRED QUESTION NO. 1408 ASKED BY SHRI ANANTA NAYAK TO BE ANSWERED IN THE LOK SABHA ON 09.12.2004 REGARDING FUNDS FOR ONGOING RAILWAY LINES IN ORISSA.

(a) to (c): The project-wise up-to-date progress along with target date of completion, wherever fixed, estimated cost and budget outlay provided during 2004-05 for various on-going New Line, Gauge Conversion and Doubling works falling fully or partly in Orissa are as given under:-

Sl. No	Name of the Project	Present Status	Estimated Cost (Rs. in crore)	Budget Allocation during 2004-05 (Rs. in crore)
NEW LINES				
1.	Daitari-Banspani (155 Kms)	Banspani-Joruli section has been completed and commissioned. Joruli-Keonjhar (48 Kms) section has also been completed. On Keonjhar-Tomka (98 Kms) section, earthwork, bridgeworks and other ancillary works are in progress. The project is likely to be completed during 2005-06, depending upon availability of resources. The work is under National Rail Vikas Yojna.	590.60	83.00
2.	Lanjigarh Road-Junagarh (56 Kms) (31 Kms),	Land has been acquired partially. In phase-I, work has been taken up from Lanjigarh to Bhawanipatna where earthwork and bridgework are in progress.	119.29	8.00
3.	Khurda Road-Bolangir (289 Kms)	Final Location Survey has been completed partially. Land has been acquired partially. Work is in progress on a length of 2.5 Kms from Khurda Road end, where the land is available	700.00	15.38

with the Railway.

4.	Haridaspur-Paradeep (82 Kms)	Final Location Survey and soil investigation of major bridges have been completed. Land has been acquired partially. The project is being implemented under National Rail Vikas Yojana (NRVY).	301.64	6.00
5.	Angul-Sukinda Road (98.7 Kms)	Final Location Survey and soil investigation for all major bridges have been completed.	415.47	2.00
6.	Talcher-Bimlagarh (154 Kms)	New work taken up in Supplementary Budget 2003-04. Final Location Survey and preliminary arrangements like preparation of plans & estimates are being taken up.	726.96	5.00

GAUGE CONVERSION

1.	Rupsa-Bangriposi (89 Kms)	In phase-I, gauge conversion of Rupsa-Baripada (52 Kms) segment has been taken up, which is targeted for completion during 2004-05.	89.00	27.54
2.	Naupada-Gunupur (90 Kms)	Final location survey has been completed. Land acquisition is in progress. Contracts for earthwork and bridges have been awarded and the work is in progress.	91.30	15.00

DOUBLING

1.	Nergundi-Cuttack-Raghnathpur (43 Kms)	Kapilas Road-Nergundi-Birupa Cabin segment has completed and commissioned. Earthwork and bridgeworks are in progress on rest of the section. The work on Cuttack-Raghnathpur is likely to be completed during 2004-05.	122.25	15.00
2.	2nd Bridges on Mahanadi & Birupa (3 Kms)	Work of 2nd bridge over River Birupa has been completed. Work of 2nd bridge over River Mahanadi bridge is being executed by Rail Vikas Nigam Ltd (RVNL).	109.82	11.00
3.	Lanjigarh-Titlagarh (47 Kms)	Kesinga-Norla Road (23 Kms) section has been completed and commissioned. Norla Road-Lanjigarh (11 Kms) section is targeted for completion during 2004-05. Earthwork and bridgework are in progress on rest of the section.	100.05	20.00
4.	Rajathgarh-Barang (20 Kms)	Final Location Survey and geo-technical investigation of all major bridges except that on River Mahanadi have been completed. Land acquisition is in progress. The work is being executed by RVNL.	157.98	15.00
5.	Khurda Road-Puri (Phase-I) (15.3 Kms)	Earthwork and bridgeworks are in progress. Station buildings at Haripurgram, Motari and Delang have been	47.28	10.00

completed.

6.	Sambalpur- Rengali (22.7 Kms)	Final Location Survey has been completed. Land acquisition is under process and tenders are under finalization.	70.36	10.00
7.	Jharsuguda Bypass Line (8.73 Kms)	Final Location Survey has been completed. Detailed estimate is under preparation.	19.62	3.50
8.	Cuttack- Barang (12 Kms)	Final Location Survey is in progress. The work is being executed by RVNL.	127.13	20.00
9.	Khurda Road-Barang 3rd Line (35 Kms)	Final Location Survey is in progress. The work is being executed by RVNL.	133.41	10.00