

**GOVERNMENT OF INDIA
RAILWAYS
LOK SABHA**

UNSTARRED QUESTION NO:1859
ANSWERED ON:05.08.2010
ONGOING RAIL PROJECTS UNDER WEST-CENTRAL RAILWAY
Bundela Shri Jeetendra Singh

Will the Minister of RAILWAYS be pleased to state:

- (a) the current status of ongoing rail projects under West-Central Railways and the time fixed for their completion;
- (b) the details of budgetary provision allocated and released so far, project-wise;
- (c) whether the projects are running as per their schedule;
- (d) if not, the reasons therefor; and
- (e) the time by which the said projects are likely to be completed?

Answer

MINISTER OF STATE IN THE MINISTRY OF RAILWAYS(SHRI K.H. MUNIYAPPA)

(a) to (b): A statement is attached.

(c): Yes, Madam.

(d): Does not arise.

(e): Detailed in attached statement.

STATEMENT REFERRED TO IN REPLY TO PARTS (a), (b) & (e) OF UNSTARRED QUESTION NO.1859 BY Shri Jeetendra Singh Bundela TO BE ANSWERED IN LOK SABHA ON 05.08.2010 REGARDING ONGOING RAIL PROJECTS UNDER WEST-CENTRAL RAILWAY

(a), (b) & (e): The details of ongoing railway projects under West Central Railway along with present status and targets, wherever fixed, are as under:

(Rs. in crore)

S. No.	Name of the project	Expenditure upto 2010-11	Outlay during 2010-11	Present status
--------	---------------------	--------------------------	-----------------------	----------------

1.	Ramganj Mandi-Bhopal new line	135.73	40	Final Location Survey completed. Earthwork, bridge work taken up in Ramganj Mandi-Jhalawar (Phase I) and section is likely to be completed during 2010-11.
----	-------------------------------------	--------	----	--

2.	Lalitpur-Satna, Rewa-Singrauli and Mahoba- Khajuraho, new line	1521.14	25	Mahoba-Khajuraho (65 km) completed. In Lalitpur-Mawai Khas, major bridges completed, earthwork, minor bridges etc taken up. Lalitpur-Udaipur is likely to be completed in 2010-11.
----	--	---------	----	--

3. Guna-Ruthiyai - 5 Final Location Survey completed,
doubling land proposals and detailed
estimate under preparation.

4. Bhopal-Bina 115.25 50 Final Location Survey completed.
3rd line Preliminary works taken up.

5. Bina-Kota 190.83 2.58 Completed.
Railway
Electrification