## GOVERNMENT OF INDIA RAILWAYS LOK SABHA

UNSTARRED QUESTION NO:4928 ANSWERED ON:25.04.2013 RAILWAY NETWORK IN ODISHA

Deo Shri Kalikesh Narayan Singh; Mahtab Shri Bhartruhari; Pradhan Shri Amarnath; Ray Shri Rudramadhab

## Will the Minister of RAILWAYS be pleased to state:

- (a) the details and the present status of railway lines/projects announced for the State of Odisha during the last Five Year Plan period including the Khurda-Bolangir project along with the details of funds allocated/spent thereon, project-wise;
- (b) whether most of the parts in the State of Odisha have no rail connectivity in comparison to the neighbouring States, if so, the details thereof and the reasons therefor:
- (c) whether the Railways have received representations from various quarters of the State for improving rail connectivity;
- (d) if so, the details thereof along with the reaction of the Railways thereto; and
- (e) the other steps taken/being taken by the Railways to expand the railway network in the State?

## **Answer**

MINISTER OF STATE IN THE MINISTRY OF RAILWAYS (SHRI ADHIR RANJAN CHOWDHURY)

(a) to (e): A statement is laid on the Table of the House.

STATEMENT REFERRED TO IN REPLY TO PARTS (a) TO (e) OF UNSTARRED QUESTION NO. 4928 BY SHRI BHARTRUHARI MAHTAB, SHRI RUDRA MADHAB RAY, SHRI KALILKESH N. SINGH DEO, AND SHRI AMARNATH PRADHAN TO BE ANSWERED IN LOK SABHA ON 25.04.2013 REGARDING RAILWAY NETWORK IN ODISHA.

(a): Railway Projects announced during the last Five Year Plan (2007 - 2012)

```
S.No. Name of Project Year of Amount Latest Expen-Present
    inclu-sion allo- Antici diture Status
   in the cated in -pated upto
   Budget 2013-14 cost March,
      (in Crore) (in 2013
        Crore) (in
          Crore)
1 Raipur-Titlagarh 2007-08 96.91 614.35 51.42 Detailed
 (203 Km) (doubling) Estimate
including New Line sand
Mandir Hasaud Naya and
Raipur (20Km) & new ear
                           sanctioned
MM for conversion & bal of Raipur (Kendri) suppl commenced.
                           earthwork
                        & ballast 
supply
-Dhamtari & commenc
Abhanpur- Detailed
Rajimbranch
                     Estimate
 (67.20Km)
                  also
           sanctioned
           for Mandir
           Hasaud
           Naya Raipur
           Section.
                           643.97 173.04 Rupsa
           (1995-96) 0.84
2 Rupsa-
 Bangriposi(90Km) 2007-08
                               Bangriposi
             Completed
 (GC) with
 Buramara-
                   and
                 commis
Chakulia
 (50Km-Newline)
                         sioned.
           Buramara
           -Chakulia
           work
           entrusted
           to RVNL
           on SPV
```

```
mode and
          Banka
          bility
          study
          taken up.
3 Barbil- 2007-08 2.00 56.00 50.18 Completed
Barajamda and
(10Km) commissi (doubling) oned.
4 Dumetra- 2007-08 120.00 94.77 Completed Champajharan. and
                commissi
(19Km)
(doubling)
                   oned.
(doubling) oned.

5 Banspani- 2008-09 1.00 90.88 55.90 Section

Jaroli (8.7Km) commissi
(doubling) oned.

6 Banspani- 2009-10 90.37 942.45 80.88 3 contracts
Daitari- awarded,
Tomka-
                earthwork
Jakhapura
                  & Bridges
(180 Km)
                  taken up.
(doubling)
7 Brundamal- 2009-10 01.00 81.66 3.00 Detailed
Jharsuguda- Estimate
Flyover
                 under
               sanction.
connection
for joining
DN Line.
8 Sambalpur- 2010-11 50.00 679.27 36.00 Final
Talcher Location
 (174.11 Km)
                    Survey
               completed
 (doubling)
        & estimate
          taken up.
9 Delang-Puri 2010-11 55.00 165.16 33.30 Detailed
 (28.7 Km) Estimate (doubling) sanction
                  sanctioned.
 (doubling)
          Contract
          for
          Earthwork &
          bridges
          awarded
          and work
           taken up.
           Delang-
          Sakhigopal
           section
           targeted
          for 2013-14.
10 Champajharan 2010-11 20.00 177.38 24.36 Contract
-Bimlagarh for ballast (21km) and earth
 (doubling)
                   work
          awarded
          and work
          taken up.
11 Digha-Jaleswar 2010-11 1.00 352.65 4.20 Detailed
          Estimate
 (41Km)
 (New Line)
                 sanctioned.
         Land
          acquisition
           taken up.
12 Simhachalam 2011-12 10.00 23.33 10.00 Track
              linking
North
               completed.
Gopalapatnam
- doubling
of byepass
line (2.07Km)
13 Kirandul- 2011-12 142.50 826.57 01.00 MoU signed
Jagdalpur with NMDC
                 Ltd. Part-
 (150Km)
 (doubling)
                   Detailed
          Estimate
          has been
          sanctioned
          for 327.96
Cr. (for
          0 to 45.
          5 Km.)
14 Khurda Road 1994-95 60.00 1995.25 244.41 86% of
 -Bolangir physical
 (289 Km)
                  work in
                 respect
 (new Line)
          of Phase-I
           (from
```

Khurda Road to Begunia) of Khurda Road -Bolangir New Line Project has been completed. Khurda Road -Khurda Town Section has been completed in 2012-13. Khurda Town - Sunakhela section falling on Khurda Road -Nayagarh is targeted completionin 2013-14.

- (b): Orissa is having a network density of 6.69 Km. per lakh of population which is higher than National average of 6.22 Km per lakh of population. In area terms, network density of Orissa is 15.81 Km per 1000 Sq.Km which is less than national average of 19.61 Km.
- (c) to (e): Yes Madam. Letters from public representatives from Odisha including Shri Kalikesh N. Singh Deo, MP, Shri Rama Chandra Khuntia, MP, and Shri Naveen Patnaik, Chief Minister of Odisha regarding improvement of rail connectivity in Odisha were received and the same were acknowledged/replied after due examination.

7 New Line projects covering a length of 906.7Km and 16 Doubling/GC projects covering a length of 1354 Km falling fully/partly in Orissa have been taken up. On completion, these projects will augment Railway network in Orissa.