

| 1  | 2      | 3  |
|--|--------|--|
| 3. Korba-Sarabgundia (12.5 kms)  | 24.430 | The work is in progress and Sarabgundia-Urga (6.5 kms) will be completed by Sept'98 and the rest of the work by Jan.'99.   |
| 4. Bilaspur-Urkura (110 kms)   | 0.010  | Detailed planning & preparation of estimate is in progress. Work will be taken up and progressed as per availability of resources.   |
| 5. Champa-Sarabgundia (30 kms)   | 10.000 | Detailed planning and preparation of estimate is in progress. Work will be taken up and will be progressed as per availability of resources.   |
| 6. Korba-Gevra Road  | 0.010  | New work included in Budget 1998-99.   |
| 7. Raghunathpur-Rahama (28.40 kms)   | 48.360 | Earthwork, major and minor bridges are in progress. The work is targeted for completion in 98-99.  |
| 8. Rajatgarh-Nergundi (28 kms)   | 52.270 | The section from Rajatgarh to Salegaon (24 kms) is expected to be completed by Sept.'98. The remaining section of 4 kms has a fly over and would be ready by June'99 subject to land being made available by the state Government. |
| 9. Talcher-Cuttack-Paradeep (2nd Bridges on Mahanadi & Birupa) (192 kms)       | 17.920 | Soil investigation and detailed design on Birupa bridge has been completed and drawings are under preparation. For Mahanadi, tenders for investigation and design have been opened and are under process.                          |
| 10. Titlagarh-Lanjigarh (47 kms)   | 13.020 | The preparation of plans and estimates and land acquisition plans has been taken up.   |
| 11. Rahama-Paradeep (23 kms)   | 9.060  | The preparation of plans and estimates has been taken up. Land acquisition has been processed and work is being taken up.  |
| 12. Nergundi-Cuttack-Raghunathpur (35.35 kms)                                  | 9.000  | The preparation of plans and estimates and land acquisition plans has been taken up.   |
| 13. Goelkera-Manoharpur 3rd line (Chakradharpur-Bondamunda section) (34.8 Kms) | 10.000 | Final location survey and preparation of land acquisition plan and papers has been taken up. Outlay is adequate for the activities planned.  |
| 14. Gajapatnagar-Vijayanagar (22 kms)  | 34.000 | Gajapatnagar-Gotlam (16 kms) completed and from Gotlam - Vijayanagar will be completed by 31-7-98. Yard remodelling of Vijayanagar is also in progress.  |

[Translation]

#### Construction of Overbridge

1299. SHRI RAMANAND SINGH : Will the Minister of RAILWAYS be pleased to state:

(a) whether the construction of over-bridge on National Highway No.7 in Mehar town of Madhya Pradesh was sanctioned during the Eighth Five Year Plan; and

(b) if so, the present position of the said bridge?  
THE MINISTER OF STATE IN THE MINISTRY OF

RAILWAYS, MINISTER OF STATE IN THE MINISTRY OF PARLIAMENTARY AFFAIRS AND MINISTER OF STATE IN THE MINISTRY OF PLANNING AND PROGRAMME IMPLEMENTATION (SHRI RAM NAIK) : (a) No, Sir.

(b) Does not arise.

[English]

#### Airport at Kanyakumari

1300. SHRI N. DENNIS : Will the Minister of CIVIL AVIATION be pleased to state: