

[*Translation*]

Irrigation Projects of U.P.

3186. SHRI LAKSHMI NARAIN MANI
TRIPATHI:
SHIR RAM PAL SINGH:
SHIR RAJVEER SINGH:
SHRI RAM SAGAR:

Will the Minister of WATER RESOURCES be pleased to state:

(a) the number of irrigation projects of Uttar Pradesh pending with the Union Government for approval and since when;

(b) the reasons for delay;

(c) the details of ongoing major and small irrigation projects in the State;

(d) the present position of the construction work of these projects and the time by which these would be completed;

(e) whether some of these projects are being provided special central assistance; and

(f) if so, the details thereof?

THE MINISTER OF WATER RESOURCES (SHRI VIDYACHARAN SHUKLA): (a) to (f). A statement is attached.

STATEMENT

A. Status of Appraisal of major AMD Medium Irrigation Projects of Utter Pradesh

(Cost in rs. lakhs/Benefits in thousand hectares)

Sl. No.	Name of the Project	Estimated Cost	Expenditure incurred upto 3/9	Benefits	Date of receipt	Status of appraisal
MAJOR PROJECTS						
1.	Bewar Feeder Projects	2537.00	2384.00	9.80	9/88	Considered by the Z Advisory Committee in 1/90. The State Government is required to finalise water availability, design flood, water requirement and working tables.
2.	Rajghat Canal Project	7828.25	3637.00	109.05	9/81	Comments on basic aspects like Irrigation Planning, Canal design, conjunctive use and cost estimate sent to State Government for compliance.
3.	Bansagar Canal Project	19027.00	591.00	150.132	6/89	Considered by the Advisory Committee in 7/90. The State Government is required to obtain clearance from Ministry of Environment and Forest and concurrence of Government of Bihar.

(Cost in rs. lakhs/Benefits in thousand hectares)

<i>Sl. No.</i>	<i>Name of the Project</i>	<i>Estimated Cost</i>	<i>Expenditure incurred upto 3/9</i>	<i>Benefits</i>	<i>Date of receipt</i>	<i>Status of appraisal</i>
4.	Uttar Pradesh Composite Irrigation Project (Modernisation of Upper Ganga Canal)	46776.00	21913.00	36.7	3/91	Considered by the Technical Advisory Committee in 9/90 Updated estimated of the project received in 3/91 was accepted by the Committee in 12/91.
5.	Gyanpur Pump Canal	11051.00	5299.00	65.41	4/89	Accepted by the Advisory Committee in 3/91. The State Government is required to submit concurrence of State Finance Department for latest estimated cost.
6.	Maudaha Dam Project	6682.00	579.00	27.700	3/90	The State Government is required to comply with the observations on irrigation aspects, cost estimates and environmental issues.
7.	Raising Meja Dam	4032.00	3766.00	47.96	11/90	Accepted by the Advisory Committee in 3/86 with certain observations. Compliance of State Government in the form of updated report received in November, 1990. The State Government is required to comply observations on irrigation and financial aspects.

(Cost in rs. lakhs/Benefits in thousand hectares)

<i>Sl. No.</i>	<i>Name of the Project</i>	<i>Estimated Cost</i>	<i>Expenditure incurred upto 3/9</i>	<i>Benefits</i>	<i>Date of receipt</i>	<i>Status of appraisal</i>
8.	Hindon Krishin Doab	1644.15	316.00	8.50	4/36	The State Government is required to send compliance to the observations of Central Water Commission on Irrigation Planning, financial and cost aspects and conjunctive use of surface and ground water.
MEDIUM PROJECTS:						
1.	Pathrai Dam Project	1254.00	337.00	2.80	12.90	Techno economic appraisal completed Advisory Committee accepted the proposal in 12/91.

B. Status of on-going Major and Medium irrigation Projects of Uttar Pradesh

Sl. No.	Name of Project	Date of commencement (Year)	Approved Estimated Cost	Schedule of completion (Plan)	Latest estimated cost as per 92-93 Annual Plan document	Expenditure upto March, 91,	(Rs. in Crores)	
							Outlay for 1991-92	
1	2	3	4	5	6	7	8	8
WORLD BANK ASSISTED PROJECT								
1.	Modernisation of Upper Ganga Canal (1st time slice)	VI	249.77	IX	510.00	218.67	76.00	
MULTIPURPOSEE PROJECTS								
1.	Tabri Dam	IV	197.92	IX	311.81	155.97	0.05	
2.	Lakhwar Vyasi Dam. Irrigation Department here	V	140.97	IX	319.00	109.82	30.00	
OTHER PROJECTS								
3.	Gandak Project	III	50.38	VIII	158.77	6.00		
4.	Sasida Sanayak	III	199.97	VIII	1064.00	708.30	42.50	
5.	Machya P Ganga Canal	V	66.01	VIII	408.06	260.24	27.00	
6.	Saryu Nahar Parly Oija	V	78.68	Spillover to IX	1256.00	317.90	40.00	

Sl. No.	Name of Project	Date of commencement (Plan)	Approved Estimated Cost	Schedule of completion (Plan)	Latest estimated cost as per 92-93 Annual Plan document	Expenditure upto March, 91,	Outlay for 1991-92
1	2	3	4	5	6	7	8
7.	Eastern Ganga Canal	V	48.46	VIII	266.50	133.79	20.00
8.	Remodelling of Bhim Goda Barrage	V	17.45	VIII	35.96	33.89	0.52
9.	Rajghat Dam	V	61.60	VIII	106.83	97.80	6.00
10.	Rajghat Canal	V	20.00	spill over	126.44	35.36	10.00
11.	Jamrani Dam	V	61.25	do	194.00	18.53	8.00
12.	Bansagar Dam Uttar Pradesh share	V	22.82	VIII	112.00	50.20	85.00
13.	Increasing capacity of Narainpur Pump Canal	V	9.96	VIII	54.59	40.34	6.25
14.	Unnil Dam	V	8.56	VIII	26.03	18.60	4.00
15.	Sone Pump Canal	V	5.67	VIII	72.55	38.29	1.12

(Rs. in Crores)

Sl. No.	Name of Project	Date of commencement (Plan)	Approved Estimated Cost	Schedule of completion (Plan)	Latest estimated cost as per 92-93 Annual Plan document	Expenditure upto March, 91,	Outlay for 1991-92
1	2	3	4	5	6	7	8
16.	Maudha Dam	V	26.75	VIII	76.21	50.80	13.50
17.	Bewar Feeder	78-79	17.48	VIII	29.74	23.20	3.50
18.	Raising Meja Dam	V	15.00	VIII	45.02	36.62	—
19.	Kanhar Irigation	V	55.80	spill over to IX	150.21	33.50	0.50
20.	Increasing capacity Pump Canal	V	15.53	VIII	39.90	30.80	7.47
21.	Gyanpur Pump Canal	76-77	17.86	VIII	111.89	52.59	8.00
22.	Chambal Lift Scheme	78-79	13.86	VIII	47.00	14.90	6.00
23.	Providing Paddy Channel	78-79	5.65	VIII	26.39	2.58	0.50
MEDIUM SCHEMES							
1.	Remodelling of Ken Canal	69-70	0.48	VIII	4.78	3.00	00.25

(Rs. in Crores)

Sl. No.	Name of Project	Date of commencement (Plan)	Approved Estimated Cost	Schedule of completion (Plan)	Latest estimated cost as per 92-93 Annual Plan document	Expenditure upto March, 91,	Outlay for 1991-92
1	2	3	4	5	6	7	8
2.	Chittourgarh Reservoir	V	1.05	VIII	33.73	19.31	3.96
3.	Gumtanala Dam	V	1.85	VIII	17.39	7.19	2.50
4.	Revised Tons Pump Canal	V	1.75	VIII	25.73	15.96	2.00
5.	Revised Kiwana Pump Canal	V	9.80	VIII	17.28	14.52	1.50

NOTE: None of the above projects is receiving special Central Assistance.