

No.144-B has been approved.

7. Rajpura - ROB in lieu 99-2000 436 456 - 110 Target not yet fixed,
of level crossing as profile sketch is
No.135-A. yet to be approved and
State Govt. is yet to
furnish part estimate
for approaches.
8. Sunam - ROB in lieu of 99-2000 574 662 - 100 Target not yet fixed,
level crossing No.A-76 as profile sketch yet
to be approved and State
Govt. is yet to furnish
estimate for approaches.
9. Bhatinda ROB in lieu of 2000-01 700.49 1204.17 - 100 Target not yet fixed
level crossing No.245-A. as the work has been
proposed in the Works
Programme of 2000-2001
and will be treated as
sanctioned on passing
of Railway Budget.
10. ROB at Derrabassi On BOT - - - Work is being executed
by Punjab Govt on BOT
(Build, Operate & Transfer)
basis. For early
completion initiative
has be to taken by State
Govt. and as such target
can not be fixed.