

**GOVERNMENT OF INDIA
RAILWAYS
LOK SABHA**

STARRED QUESTION NO:437
ANSWERED ON:22.12.2005
ELECTRIFICATION OF RAILWAY LINES
Nayak Shri Ananta;Oram Shri Jual

Will the Minister of RAILWAYS be pleased to state:

- (a) whether the electrification works on some sections has been taken up by the Railways;
- (b) if so, the details thereof; Zone-wise.
- (c) whether the Railways are aware that there is a very slow progress in electrification works;
- (d) if so, the progress made so far in each section alongwith the reasons for delay in this regard, Zone-wise;
- (e) the expenditure incurred on the above works in each section, till date, Zone-wise; and
- (f) the time by which the electrification works on these sections are likely to be completed?

Answer

MINISTER OF RAILWAYS (SHRI LALU PRASAD)

(a) to (f): A Statement is laid on the Table of the Sabha.

STATEMENT REFERRED TO IN REPLY TO PARTS (a) TO (f) OF STARRED QUESTION NO.437 BY S/SHRI ANANTA NAYAK & JUAL ORAM TO BE ANSWERED IN LOK SABHA ON 22.12.2005 REGARDING ELECTRIFICATION OF RAILWAY LINES.

(a) to (f) : The electrification work on the following sections is in progress as per schedule. The details are as under :

(Rs. in crore)

S No	Zone/Rly Project	Name of the Sanction Kilo metre	Year of Route ture upto	Cost Kilo	Expendi	Route	Target Date
		31.03.05 metre elect rified upto 30.11.05					
1	South Eastern/ East Coast	Kharagpur/Nimpura Completed, except Bhubaneshwar Cuttack-Paradeep including branch line (90 line of Talcher-RKMs) targetted for Cuttack-Paradeep completion by March, 07	1995-96	540	325.18	305.68	450
2	Northern	Ambala-Moradabad	1992-93	274	223.73	201.83	170 March`06
3	Northern	Moradabad - Lucknow-Utratia work in	2005-06 Preparatory	338	209.20	0.0	- March`08

progress

4	South Central	Tirupati-Pakala- OHE and Katpadi signalling works in progress	2004-05	105	41.27			March`06.
5	South Central	Renigunta-Guntakal on single line upto Nandalur, further work to be taken up by RVNL along with doubling. Target not fixed.	1992-93	308	168.34	73.77	86	Work completed
6	Southern for Trivandrum	Ernakulam- 2000 OHE, Sub-stations and signalling in progress	1999-	320	162.32	149.99	252	March`06 Work
7	Southern Pondicherry	Villupuram- and signalling works in progress	2005-06	38	8.6	-		March`06. OHE
8	Eastern Lalgola	Krishnanagar- Work for OHE, Sub-stations and Signalling in progress.	2000-01	128	63.84	15.87		December`06
9	South Western	Electrification of Bangalore area Preparatory work in progress.	2005-06	46	21.44	0.0		March`07.