

**GOVERNMENT OF INDIA
DEFENCE
LOK SABHA**

UNSTARRED QUESTION NO:4326

ANSWERED ON:06.12.2010

CONSTRUCTION OF BORDER ROADS

Ghubaya Shri Sher Singh;Rathwa Shri Ramsinhbhai Patalbhai

Will the Minister of DEFENCE be pleased to state:

- (a) the number and details of roads constructed by Border Roads Organisation (BRO) in the country during the last two years and in the current year;
- (b) the amount sanctioned for each of the road projects;
- (c) the amount utilized for each of them, so far;
- (d) the present status of each project; and
- (e) the time by which the pending projects are likely to be completed?

Answer

MINISTER OF DEFENCE (SHRI A.K. ANTONY)

(a) to (e) : A statement is attached.

STATEMENT REFERRED TO IN REPLY TO PARTS (a) TO (e) OF LOK SABHA UNSTARRED QUESTION NO. 4326 FOR ANSWER ON 6.12.2010

Number of roads completed by Border Roads Organisation (BRO) during last two years and in the current year is as under:

2008-09 2009-10 2010-11
(Up to Oct 2010)

General Staff (GS Roads)	14	10	2
MoRT&H roads (under Prime Minister Package)	1	2	-
China Study Group (CSG Roads)	3	2	1
Total	18	14	3

Details of funds allotted and expenditure incurred in respect of main packages during the last two years and current year 2010-11 are furnished below:

(Rs. in crores)

Year	2008-09	2009-10	2010-11 (Up to Oct 2010)
Allotted Expdr	Allotted	Expdr	Allotted Expdr

ICBR#	329.87	327.21	573.01	569.36	959.37	433.24
SARDPNE4	379.52	375.97	395.15	387.40	433.00	135.20
PMRP	245.00	243.06	240.00	239.26	515.00	160.38
AP Package @	-	-	15.00	13.14	24.00	7.19

-Indo China Border Roads

\$ -Special Accelerated Road Development Programme-North-East Region.

-Prime Minister's Reconstruction Programme.

@ - Arunachal Pradesh Package.

Present status of project is given as under:

Roads	Total Scope (in Km)	Completed (in Km)	% age of progress
-------	---------------------	-------------------	-------------------

Form- Surfa- Form- Surfa- Form- Surfa-
ation cing ation cing ation cing

ICBR 3394 3394 2237 1614 66 48
SARDP-NE 1103.58 1103.58 438.97 385.56 40 36
PM Package 1124 1124 463.02 370.42 41 33
AP Package 812.00 812.00 4.34 3.60 0.53 0.44

Probable Date of Completion (PDCs) of the pending projects is furnished as under :

S.No. Road PDC

- (i) ICBR 2015
- (ii) SARDP - NE 2016
- (iii) PM Package 2012
- (iv) AP Package 2016