

**GOVERNMENT OF INDIA  
RAILWAYS  
LOK SABHA**

UNSTARRED QUESTION NO:1054  
ANSWERED ON:16.08.2012  
DOUBLING ON UDHNA JALGAON SECTION  
Premajibhai Dr. Solanki Kiritbhai

**Will the Minister of RAILWAYS be pleased to state:**

- (a) the present status of doubling work on Udhna-Jalgaon section;
- (b) the details of funds allocated/spent thereon so far; and
- (c) the time by which the said work is likely to be completed?

**Answer**

MINISTER OF STATE IN THE MINISTRY OF RAILWAYS (SHRI K.H. MUNIYAPPA)

(a) to (c): Doubling of Udhna-Jalgaon section (306.93 km) with electrification is in progress. Doubling of Vyara-Ukaisongarh (20 km) and Amalner-Dharangaon (25 km) sections have been completed. Earthwork, bridges works, ballast supply, etc. on Ukaisongarh-Chinchpada (40 km) and Dharangaon-Paldhi (20 Km) sections are also in different stages of progress. These sections are targeted for completion by March, 2013. An expenditure of Rs.276.81 crore has been incurred upto March, 2012 and Rs.130 crore has been provided for this project as an outlay for the 2012-13. Project will be completed in coming years as per the availability of resources.