

**GOVERNMENT OF INDIA
MINISTRY OF RAILWAYS**

**LOK SABHA
UNSTARRED QUESTION NO. 1485
TO BE ANSWERED ON 27.12.2017**

RAILWAY PROJECTS IN MADHYA PRADESH

†1485. SHRI MANOHAR UTAWAL:

Will the Minister of RAILWAYS be pleased to state:

- (a) the details of various railway projects being undertaken in Madhya Pradesh and the current status thereof, project-wise;**
- (b) the number of projects running behind schedule and the reasons therefor, project-wise;**
- (c) the details of the cost overrun for delayed projects, project-wise; and**
- (d) the current status of the survey for a new railway line between Dewas and Shajapur?**

ANSWER

MINISTER OF STATE IN THE MINISTRY OF RAILWAYS

(SHRI RAJEN GOHAIN)

(a) to (d): A Statement is laid on the Table of the House.

STATEMENT REFERRED TO IN REPLY TO PARTS (a) TO (d) OF UNSTARRED QUESTION NO. 1485 BY SHRI MANOHAR UTAWAL TO BE ANSWERED IN LOK SABHA ON 27.12.2017 REGARDING RAILWAY PROJECTS IN MADHYA PRADESH

(a): At present, 36 projects consisting of 8 New Lines, 5 Gauge Conversion and 23 Doublings falling partly or fully in the State of Madhya Pradesh are in different stages of execution. Details of these projects are as under:

(₹ in crore)

S. No.	Name of Project	Length (in km)	Year of sanction	Latest anti-cipated cost	Expen-diture upto March, 2017	Outlay 2017-18	Present status
NEW LINES							
1.	Lalitpur-Satna, Rewa-Singrauli, & Mahoba-Khajuraho	541	1997-98	3500	1210	301	Lalitpur-Khajuraho-Mahoba (229.5 km): Commissioned. Khajuraho-Panna (70.55 km) & Sidhi-Singrauli (78 km): Land acquisition has been taken up. Panna-Satna (72.60 km): Earthwork and minor bridges have been taken up. Satna-Rewa (50 km): Existing BG rail line. Rewa-Sidhi (88.75 km): Land between Rewa-Govindgarh (20 km) has been acquired. Earthwork, works of minor/major bridges have been taken up.
2.	Ramganj Mandi-Bhopal	262	2000-01	2348	637	200	Ramganjmandi-Jhalawar (26.5 km): Commissioned. Jhalawar-Nayagaon (48 km): Earthwork,

S. No.	Name of Project	Length (in km)	Year of sanction	Latest anti-anticipated cost	Expenditure upto March, 2017	Outlay 2017-18	Present status
							<p>minor/major bridges works have been taken up. Land acquisition has been completed upto km 165 except 10 km between km 146 to 156.</p> <p>Land acquisition in remaining portion has been taken up.</p>
3.	Chhota Udepur-Dhar	158	2007-08	1825	390	141	<p>Chhota Udepur-Motisadli (22.30 km): CRS authorization received for running passenger trains.</p> <p>Motisadli-Alirajpur (26.40 km): Work is at advance stage of completion.</p> <p>Alirajpur-Dhar (110 km): Land acquisition has been taken up.</p>
4.	Dahod-Indore via Sardarpur, Jhabua & Dhar (200.97 km) including MM for change in alignment via Amjhera (4.82 km)	206	2007-08	1942	414	140	<p>Indore-Tihi (20.42 km): Commissioned.</p> <p>Tihi-Pithampur & Jhabua-Sardarpur: Earthwork, minor bridge & tunnel works have been taken up.</p> <p>Pithampur-Sagor (9.12 km): Earthwork & minor bridges work have been taken up.</p> <p>Sagor-Amjhera & Pitol -Katwara: Land acquisition has taken up.</p>

S. No.	Name of Project	Length (in km)	Year of sanction	Latest anti-anticipated cost	Expenditure upto March, 2017	Outlay 2017-18	Present status
							Jhabua-Pitol (14.66 km): Earthwork, ROB/RUB works have been taken up. Katwara-Dahod (11.32 km): Land acquired. Earthwork & all bridges work completed. Ballast supply & track linking has been taken up.
5.	Ratlam-Dungarpur via Banswara	176	2011-12	3450	222	91	Project has been put on hold as Govt. of Rajasthan now shown inability to share cost of the project.
6.	Indore-Jabalpur	342	2016-17	4320	-	1	New work included in Budget 2016-17 subject to requisite Government approvals.
7.	Indore-Manmad via Malegaon	368	2016-17	9968	-	150	New work included in Budget 2016-17 subject to requisite Government approvals.
8.	Nimach-Badi Sadri	48	2017-18	475	-	1	New work included in Budget 2017-18 subject to requisite Government approvals.
GAUGE CONVERSION							
1.	Jabalpur-Gondia including Balaghat-Katangi (285	300	1996-97	1544	1235	154	Gondia- Katangi including MOIL Limited siding (90 km) and Jabalpur-- Sukrimangela-

S. No.	Name of Project	Length (in km)	Year of sanction	Latest anti-cipated cost	Expenditure upto March, 2017	Outlay 2017-18	Present status
	km) & MM Katangi-Tirodi New Line (15 km)						Nainpur (113.59 km): commissioned. Nainpur-Balaghat (77 km): Earthwork, minor/major bridges, ROB, RUB, ballast supply works have been taken up. Katangi-Tirodi (15 km) (New Line): Forest clearances received. Land acquisition has been taken up.
2.	Chhindwara-Nagpur	150	2005-06	1101	998	181	Chhindwara-Bhandarkund (34 km): CRS authorization received on 17.10.2017 to run passenger trains. Earthwrok, minor/major bridges, ROBs/RUBs, tunneling works have been taken up in remaining portion.
3.	Ratlam-Mhow-Khandwa-Akola (472.64 km) with new MM Fatehabad-Chandrawati Ganj-Ujjain (22.96 km)	496	2008-09	2265	955	320	Ratlam-Mhow (129 km): Commissioned. Mhow-Sanawad (76.12 km): Land acquisition has been taken up. Sanawad-Khandwa (63 km): Earthwrok, minor/major bridges, ROBs/RUBs & ballast supply works have been taken up.

S. No.	Name of Project	Length (in km)	Year of sanction	Latest anti-anticipated cost	Expenditure upto March, 2017	Outlay 2017-18	Present status
							Akola-Akot (43.50 km): Earthwork, minor/major bridges, ROBs/RUBs & ballast supply works have been taken up. Akot-Amlakhurd (78 km): Forest & wild life clearance is awaited. Amlakhurd-Akola: Project is at planning stage. Fatehabad-Chandrawati Ganj-Ujjain (22.96 km): New MM sanctioned in budget 2017-18.
4.	Chhindwara-Mandla Fort	182	2010-11	816	353	182	Earthwork, minor/major bridges, ROBs/RUBs/LHS works have been taken up. Land acquisition, tree cutting permission in small patches required.
5.	Gwalior-Sheopurkalan with extension to Kota	284	2010-11	3845	36	75	Land acquisition has been taken up.
DOUBLING							
1.	Bhopal-Bina 3rd line	145	2008-09	1200	1057	100	Project is at advance stage of completion. 137 km length already commissioned.
2.	Budhni-	33	2010-11	992	53	2	Geological and Geo-

S. No.	Name of Project	Length (in km)	Year of sanction	Latest anti-cipated cost	Expenditure upto March, 2017	Outlay 2017-18	Present status
	Barkhera 3rd line						Tech surveys have been completed. Forest clearance is awaited.
3.	Bina-Kota including MM of Malkhedi-Mahadev khedi.	283	2011-12	1486	398	125	103 km length in patches is in advance stage of completion. Work has been taken up in balance portion.
4.	Barkhera-Habibganj 3rd line	41	2012-13	327	77	50	Earthwork, minor bridges and ballast supply have been taken up. Tree cutting in the alignment has been taken up.
5.	Itarsi-Budhni 3rd line	26	2012-13	278	86	30	Earthwork, minor bridges and ballast supply have been taken up. Contract for Narmada Bridge awarded & construction of substructure has been taken up.
6.	Anuppur-Katni 3rd line	166	2015-16	1371	400	95	Anuppur-Singhpur (35.10 km) Singhpur – Badhwa Bara (15 km) & Mudaria-Karkeli (23 km) sections are in advance stage of completion.
7.	Bilaspur (Pendra Road)-Anuppur 3rd line	50	2015-16	394	128	60	Tenders for all civil works awarded. Earthwork, ROB/RUB work and ballast supply works have been taken up.

S. No.	Name of Project	Length (in km)	Year of sanction	Latest anti-anticipated cost	Expenditure upto March, 2017	Outlay 2017-18	Present status
8.	Teegaon-Chichonda Ghat section 3rd line	17	2015-16	176	62	12	Land acquisition for 2.02 Ha., earthwork and minor bridges/RUB works have been taken up.
9.	Itarsi-Nagpur (Balance) 3rd line with Dharakho-Maramjhiri Ghat section 3rd line	280	2015-16	2450	46	60	Work has been combined with Dharakho and Maramjhiri Ghat 3rd line (13 km). FLS completed. 50% Land acquisition has been taken up. Land proposal for Nagpur-Darimeta (92 km) has been submitted to State Govt. Earthwork and minor bridges works have been taken up.
10.	Jhansi-Bina 3rd line	153	2015-16	2002	56	430	Earthwork, minor/major bridges works have been taken up.
11.	Katni-Bina 3rd line	279	2015-16	2478	305	254	Earthwork, minor/major bridges works have been taken up.
12.	Katni Grade Separator Bypass line	22	2015-16	582	20	200	Concept plans approved. FLS has been taken up.
13.	Katni-Singrauli	261	2015-16	1763	377	225	Earthwork and minor bridges works have been taken up in Katni-Beohari, Marwasgram-Singrauli, Katangi-Khurd-Salhana and deoragram-Maihdaiya

S. No.	Name of Project	Length (in km)	Year of sanction	Latest anti-anticipated cost	Expenditure upto March, 2017	Outlay 2017-18	Present status
							sections.
14.	Mathura-Jhansi 3rd line	274	2015-16	3678	250	255	Works of minor and major bridges have been taken up.
15.	Nimuch-Chittaurgarh	56	2015-16	390	20	80	Nimuch-Shambhupura (44.12 km): Earthwork and ballast supply have been taken up. Shambhupura-Chittaurgarh (11.61 km): Earthwork, major bridges work and ballast supply have been taken up.
16.	Ramna-Singrauli	160	2015-16	2436	150	25	Ramna-Wyndhamgank-Dudhinagar (45.94 km): Tenders for Earthwork, minor and major bridges have been awarded. Dudhinagar-Singrauli (110.39 km): Tender for Earthwork and minor bridges have been awarded.
17.	Satna-Rewa	50	2015-16	403	40	43	Satna-Kaima (6 km): Track linking has been taken up. Kaima-Baghai (24 km): Earthwork, works of minor bridges, track linking and RUBs/LHS have been taken up. Baghai-Rewa (20 km): Earthwork, minor bridges, major

S. No.	Name of Project	Length (in km)	Year of sanction	Latest anti-anticipated cost	Expenditure upto March, 2017	Outlay 2017-18	Present status
							bridges & ballast supply have been taken up.
18.	Sontalai-Bagratawa patch doubling	7	2015-16	96	44	40	FLS completed. Earthwork and work of Important bridges of Tawa River & minor bridges have been taken up.
19.	Indore-Dewas-Ujjain	80	2016-17	700	-	20	New work included in Budget 2016-17 subject to requisite Govt. approvals.
20.	Jhansi-Khairar-Manickpur & Khairar Bhimsen	411	2016-17	3000	-	10	New work included in Budget 2016-17 subject to requisite Govt. approvals.
21.	Jukehi Chord line at Katni	1	2016-17	12	-	2	FLS completed. Land acquisition has been taken up. Earthwork, works of minor bridges, RUB & track linking have been taken up.
22.	Nagda-Ujjain Doubling of Gambhir Bridge	1	2016-17	28	-	10	New work sanctioned in 2016-17. Project is at initial stage.
23.	Powarkheda-Jujharpur single line flyover in up direction	12	2016-17	247	116	10	Land acquisition has been taken up. Joint verification of land for flyover done for all 8 villages.

(b) & (c): Till 2013-14, due to overall limited availability of funds, most of the projects were not progressing satisfactorily. Since 2014-15, based on

physical progress of projects, last mile connectivity projects and projects for decongesting the existing routes have been given sufficient funds. For this purpose, funds for capacity enhancement projects have been arranged through institutional financing by tying up loan with M/s Life Insurance Corporation of India Limited for ₹1.5 lakh crore for assured funding of viable projects.

(d): There is an existing Broad Gauge line between Dewas and Shajapur.
