GOVERNMENT OF INDIA MINISTRY OF RAILWAYS

LOK SABHA UNSTARRED QUESTION NO. 3504 TO BE ANSWERED ON 02.01.2019

PENDING PROJECTS OF RAILWAYS IN ANDHRA PRADESH

3504. SHRI J.C. DIVAKAR REDDY:

Will the Minister of RAILWAYS be pleased to state:

- (a) the number of Railways projects sanctioned for Andhra Pradesh post bifurcation; and
- (b) the details of pending projects of Railways in Andhra Pradesh particularly for Anantapur district and the reasons for pendency?

ANSWER

MINISTER OF STATE IN THE MINISTRY OF RAILWAYS

(SHRI RAJEN GOHAIN)

(a) & (b):- A Statement is laid on the Table of the House.

* * * * *

STATEMENT REFERRED TO IN REPLY TO PARTS (a) AND (b) OF UNSTARRED QUESTION NO. 3504 BY SHRI J.C. DIVAKAR REDDY TO BE ANSWERED IN LOK SABHA ON 02.01.2019 REGARDING PENDING PROJECTS OF RAILWAYS IN ANDHRA PRADESH

(a) 01 new line and 12 doubling projects falling partly or fully in the state of Andhra Pradesh have been included in budget post bifurcation of the State of Andhra Pradesh. The status is as under:-

SN	Project	Year of Sanc- tion	Anticip- ated Cost (□in cr.)	2018 (□ in cr.)	Outlay 2018-19 (□ in cr.)	Present Status				
	NEW LINES									
1	Vijayawada- Guntur via Amravati (106 Km)	2017-18	1723.56	2.1	10	WorkincludedinBudget2017-18,subjecttorequisiteGovt. clearances.DPRexamined,RailwayBoardbservedthatconnectionofErrupalem-NamburviaAmravathiismoreusefulforpresent,therefore,RailwayBoardBoardhasapproved1stInki.e.Errupalem-NamburviaAmravathi(56.53Km).RevisedDPRNamburviaAmravathisingleIne(56.53Km)costing1732.56Cr.,Is1732.56Cr.costing				

S N	Project	Year of Sanc- tion	Latest Anticip- ated Cost (] in cr.)	Exp. as on 31.3. 2018 (□ in cr.)	Outlay 2018-19 (□ in cr.)	Present Status
			DOUE	BLING		
1	Duvvada- Vijaywada 3rd line (335 Km)	2015-16	3873	0.56	0.1	Updated DPR with DFCCIL standards under preparation.
2	Gooty- Dharmavarm (90 Km)	2015-16	636.38	239	76	Works have been taken up.
3	Kalluru- Guntakal (41 Km)	2015-16	323	110.70	76.5	Khadarpet- Gulapalyam (23.63 km) – Commissioned. In balance section work taken up.
4	Byepass at Renigunta, Gooty, Wadi (21 Km)	2015-16	273.05	12	26	Renigunta Bye-pass (6.6 Km): Land acquisition has been taken up. Gooty Bye-pass (3.8 Km): Land acquisition has been taken up. Wadi Bye-pass (10.60 Km, DL): Working plan is under preparation.
5	Byepass at Vijayawada, Kazipet (30 Km)	2015-16	499.29	81.25	6.5	Land acquisition has been taken up.
6	Vijaywada- Gudur 3rd line (288 Km)	2015-16	3246	46.20	250	Works have been taken up.

S N	Project	Year of Sanc- tion	Latest Anticip- ated Cost (□in cr.)	Exp. as on 31.3. 2018 (□ in cr.)	Outlay 2018-19 (□ in cr.)	Present Status
7	Doubling of Yelahanka- Penukonda (120 Km)	2015-16	958	142	120	Works have been taken up.
8	Vizianagram- Sambalpur (Titlagarh) 3rd line (265 Km)	2015-16	2336	80	379	Works have been taken up.
9	3rd line in balance section bet. Bhadrak- Vizianagram (385 Km)	2015-16	3468	35	1	Updated DPR with DFCCIL standards under preparation.
10	Guntur- Guntakal (401 Km)	2016-17	3631	81.70	200	Work has been taken up.
11	, Kottavalasa- Jagdalpur (Koraput) (189 Km)	2015-16	2500	112	193	Kottavalasa- Malliveelu (8.93 Km): Commissioned. Land acquisition has been taken up. Works have been taken up in available land.
12	Penukonda- Dharmavaram (excluding) via Makkajipalli & Nagasamudram Double Line (41Km)	2018-19	294.7			New work sanctioned in Budget 2018-19.

(b) Ministry of Railways does not maintain District wise Data. However, the following projects have been taken up in the Anantapur District.

- 1) Kalluru-Guntakal doubling (41 km)
- 2) Gooty-Dhramavarm Doubling (90 km)

* * * * *