

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

LOK SABHA
UNSTARRED QUESTION NO. 5469
ANSWERED ON 25TH JULY, 2019

NH PROJECTS IN TELANGANA

5469. DR. G. RANJITH REDDY:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS
सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) whether 20 works under various National Highway projects are under execution in Telangana;
- (b) if so, the details of each work including the time of sanction and commencement of work , funds sanctioned, released, utilised and progress of work and the time by which each project is likely to be completed; and
- (c) the details of budget provided for the Ministry in 2019-20 and whether it is sufficient to meet its requirements and if so, the details thereof?

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

- (a) & (b) At present, 33 works on various National Highways (NH) are under execution in the State of Telangana. Details of these works are enclosed at Annexure.
- (c) The allocation of funds during 2019-20 for Telangana at the stage of Vote on Account is Rs. 720 Cr. Consequent upon the approval of Demand for Grants, balance allocation commensurate to the requirement of funds and inter-se-priority will be made for the financial year 2019-20.

ANNEXURE REFERRED TO IN REPLY TO PART (a) & (b) OF LOK SABHA UNSTARRED QUESTION NO. 5469 FOR ANSWER ON 25TH JULY, 2019 ASKED BY SHRI DR. G. RANJITH REDDY REGARDING “NH PROJECTS IN TELANGANA”

1. Projects under implementation by Telangana State PWD

Sl. No.	Name of Project	Length (km.)	Date of original/ Revised Sanction	Appointed Date	Sanctioned Cost (in Rs. Cr.)	Expenditure (in Rs. Cr.)	Physical Progress (in %)	Likely date of completion
	NH(O) Projects							
1	Widening & Strenthening of NH 167 from km 227/6 to 283/0 in the State of Telangana (Hyderabad) (Job No.167-AP-2013-14-614)	38.548	12.03.2014	12-02-2015	127.24	78.07	93.94	30.09.2019
2	Construction of HLB across river Godavari at km 166/0 of NH 221 under Annual Plan on EPC mode in the State of Telangana (Warangal) (Job No.221-AP-2013-14-615)	2.4	11.03.2014	22-07-2014	98.45	43.35	71.72	31.03.2020
3	Providing Road Safety measures from km.128/600 to 191/100, widening of curves, construction of 170m retaining wall from km.188/408 & km.190/2-6 & Construction of 1500m toe wall from km.128/6 to 130/4 of Hyderabad-Tokapalle section via Srisailam road section of NH-765 in the State of Telangana	0	05.03.2015	31.08.2015	17.82	3.48	20.35	31.08.2019
4	Widening of existing 2-lane/intermediate lane to 2-lane with paved shoulders in km.67/2 to 109/0 of NH-363 under Corridor Approach on EPC mode in the State of Telangana (Warangal) (Job No.363-TS-2014-15-006)	41.36	31.03.2015	24-07-2015	153.21	99.99	93.11	30.09.2019
5	Four Laning from Km 4/8 to 24/6 of Nizamabad-Jagdulpur section of NH-63 (Old NH-16) in the State of Telangana under NH(O) on EPC mode (Perkit) (Job No. NH-63-TS-2015-16-24)	19	31.03.2016	20.01.2017	117.56	69.12	75.56	31.12.2019

6	Wideining to two/four lane with Paved Shoulders from existing Km 182.120 to Km 227.600 of NH-167 on Haggiri-Jadcherla road in the State of Telangana (Job No.NH-167-TS-2016-17- 028) (Kalwakurthy)	45.92	06.10.2016	21.02.2017	298.32	62.22	37.16	31.12.2019
7	Wideining to two/four lane with Paved Shoulders from existing Km 180.60 to Km 223.00 of NH-63 on Nizamabad-Jagadapur road in the State of Telangana (Job No.NH-063-TS-2016-17- 029) (Karimnagar)	42.40	06.10.2016	29.03.2017	248.83	79.02	40.27	31.12.2019
8	Widening to two lane with paved shoulders from Km 40/410 to Km 84/037of Thirumalagiri to Suryapet section of NH-365B (Erstwhile section of SH-16) in the State of Telangana (Job No.NH-365B-TS-2016- 031)	43.89	20.01.2017	09.05.2017	244.54	133.9	93.02	31.07.2019
9	Widening to two lane with paved shoulders from Km 0/970 to Km 40/410 of Janagaon-Thirumalagiri of NH-365B (Erstwhile section of SH-16) in the State of Telangana (Job No.NH-365B-TS-2017- 032)	39.18	20.01.2017	01.11.2017	196.52	98.4	88.99	31.10.2019
10	Widening to two lane with paved shoulders from Km 15.525 to Km 62.880 of Jadcherla-Kalwakurthy section of NH-167 (Erstwhile SH-18) in the State of Telangana on EPC mode (Job No.167 TS 2017 033)	47.355	20.01.2017	28.12.2017	283.00	122.63	65.19	27.12.2019
11	Widening to two lane with paved shoulders from Km 59.500 to Km 132.033 of Manneguda-Ravulapally section of NH-163 on EPC mode in the State of Telangana (Job No.NH-163-TS-2017- 034)	72.53	20.01.2017	11.05.2017	359.27	200.24	81.50	31.08.2019
12	Widening to two lane with paved shoulders from Km 67.00 to 114.425 of Kalwakurthy-Mallepally section of NH-167 (Erstwhile SH-18) in the State of Telangana on EPC mode under NH(O) (Job No.NH-167-TS-2017- 035)	47.005	20.01.2017	05.05.2017	300.00	84.09	50.96	31.12.2019
13	Reconstruction of minor bridge at Km 65/4-6 on NH-63 under NH(O) 2017-18 in the State of Telangana. (Job No.NH-063-TS-2017- 038)	-	30.08.2017	23.02.2018	5.83	3.65	90.00	31.07.2019

14	6 laning from Km 9.90 to Km 19.948 (Aramgarh-Samshabad Section) of Hyderabad-Samshabad Section of NH-44 in the State of Telangana (Job No. NH-44-TS-2017-18- 40)	10.048	18.01.2018	11.05.2018	283.15	32.37	14.31	10.05.2020
15	Widening & Strengthening of existing 2-lane to 2-lane with paved shoulders from Km.159/0 to 165/4 & 186/0 to 215/0 of NH-163 on EPC mode in the State of Telangana (Job No.NH-163-TS-2017-18- 41)	34.690	19.01.2018	04.06.2018	230.03	80.71	57.61	03.12.2019
16	Widening & Strengthening of existing carriageway in 2 lane with paved shoulders from Km.25/0 to 59/2 (Design Ch. Km.25.467 to 59.200) of NH-353C on EPC mode in the State of Telangana (Job No.NH-353C-TS-2017-18- 42)	33.733	26.02.2018	04.06.2018	206.13	108.04	57.55	03.06.2020
17	Rehabilitation and upgradation of NH-167 from design km.113.900 to 154.479 (Mallepally - Haliya section) to two lane with paved shoulders on EPC mode in the State of Telangana (Job No.NH-167-TS-2017-18- 43)	40.579	26.02.2018	02.06.2019	294.13	24.93	17.38	28.11.2019
18	Rehabilitation and upgradation of NH-167 from design km.157.707 to 187.723 (design length 30.016 kms) to two lane with paved shoulders of Alinagar-Miryalaguda Sec on EPC mode in the State of Telangana (Job No.NH-167-TS- 2017-18- 44)	30.016	26.02.2018	17.05.2018	220.28	10.28	20.00	12.11.2019
19	Rehabilitation and upgradation of Hyderabad outer ring road to Medak Section of NH-765D from existing km.15.970 (Design km.0.0) to existing km.78.70 (Design km.62.92) to two lane with paved shoulder/four lane on EPC Mode in the State of Telangana (Job No.NH-765D-TS-2017-18- 45)	62.92	27.02.2018	27.04.2018	426.52	144.92	42.26	26.04.2020
20	Rehabilitation and upgradation of NH-167 from design km.187.723 to 234.434 (Miryalaguda to Kodad Section) to two lane with paved shoulders on EPC mode in the State of Telangana (Job No.NH-167-TS- 2017-18-	46.711	14.03.2018	03.09.2018	322.81	0.76	5.00	01.09.2020

	45(46))							
21	Construction of six lane Elevated Corridor from km.7.950 (Uppal) to km.14.200 of NH-163 to De-Congest the Urban Limits of Hyderabad-Bhoopalapatnam Section on EPC mode in the State of Telangana (Job No.NH-163-TS-2017-18-47)	6.25	27.03.2018	02.07.2018	626.76	54.51	7.00	01.07.2020
22	Construction of 4-lane flyover at Amberpet-X road, Hyderabad on NH-202 (new NH-163) in the State of Telangana. (Job NoNH-202-Telangana(1)/2017-S&R(B)-001)	1.465	12.10.2017	appointed date to be declared	216.53	38.89	-	-
23	Improvement of road safety through provision of service roads, improvement of junction, drains etc from km.507/000 to 509/000 on Pune-Hyderabad Section of NH-65 in the State of Telangana under Road Safety Annual Plan 2017-18	2.000	27.03.2018	28.09.2018	12.63	0.17	70.00	-
24	Widening and Strengthening/ reconstruction of existing pavement to four alne with paved shoulders from Km 266.348 to Km 283.000 of Mahabubnagar-Jadcherla section of NH-167 on EPC mode in the state of Telangana (167-TS-2018-19- 48)	16.65	07.01.2019	appointed date to be declared	193.19	0	-	-
25	Providing Road Safety provisions, junction improvement, Central Lighting on NH-563 of Jagtial-Karimnagar-Warangal road from km.50/0 to 52/050 (563-TS-2018-19- 49)	2	28.01.2019	11.03.2019	15.1	7.29	61.05	-
26	Strengthening to NH-63 Nizamabad-Jagdapur road in selective stretches from km.59/0 to 170/0 on EPC mode (63-TS-2018-19-50)	45.8	29.01.2019	07.03.2019	47.42	13.63	53.00	-
27	Rehabilitation and Up-gradation of NH -565 from km 1.00 to 86.057 (Nakrekal to Nagarjunsagar Dam section) to two-lanes with paved shoulders under NHDV-IV on EPC basis.	85.06	06-01-2014	13-3-2014	270.00	108	48.37	Under foreclosure
28	Rehabilitation and Up-gradation of NH-221 from km 121/0 to 165/0 of Vijayawada-Jagdapur road (AP Border to Rudrampur)	44.00	27.01.2015/ 04.02.2015/ 24.04.2017	25.02.2015	334.82	157	68.01	31.12.2019

29	Rehabilitation and Up-gradation to Two lane with Paved Shoulders from Km 0/0 to 72/6 of NH-365 (Nakarekal to Thanamcherla section) in the State of Telangana under NHDP-IV on EPC basis.	66.56	31.01.2017	01.11.2017	605.08	233	57.42	31.10.2019
30	Rehabilitation and Up gradation from Km. 121/0 to 154/0 of Nakarekal – Mallampally section of NH-365 to two lane with Paved shoulders in the state of Telangana (under EPC mode).	33.00	43173.0	08.06.2018	192.67	90	50.90	07.12.2019

2. Projects under implementation by National Highways Authority of India (NHAI)

Sl. No.	Name of Project	Length (km.)	Date of original/ Revised Sanction	Appointed Date	Sanctioned Cost (in Rs. Cr.)	Expenditure (in Rs. Cr.)	Physical Progress (in %)	Likely date of completion
1	Four-Laning of Yadgiri –Warangal Section of NH-163 (Old NH-202) from Km 54/0 to Km 150/0 (Design Length 99.103 km) in the State of Telangana.	897	08.04.2015	01.06.2016	1905.23	643.00	77.21%	21.11.2019
2	Four-laning of NH-161 from Ramsanpalle to Mangloor in the State of Telangana under Bharatmala Pariyojana on Hybrid Annuity Mode.	950.63	24.03.2018	02.05.2019	1220.83	40.76	4.92%	01.05.2021
3	Four-laning of NH-161 from Mangloor to Telangana / Maharashtra Border in the State of Telangana under Bharatmala Pariyojana on Hybrid Annuity Mode.	802.65	24.03.2018	12.04.2019	1082.65	110.67	3.327%	11.04.2021
