

**GOVERNMENT OF INDIA
RAILWAYS
LOK SABHA**

UNSTARRED QUESTION NO:113

ANSWERED ON:24.02.2000

ELECTRIFICATION OF RAILWAY ROUTES

ABDUL RASHID SHAHEEN;ANANTA NAYAK;ANNA SAHEB M.K. PATIL;BRIJLAL KHABRI;HARIBHAU MAHALE;MANOJ SINHA

Will the Minister of RAILWAYS be pleased to state:

- (a) The length of railway track electrified as on date, zone-wise State-wise;
- (b) The details of the routes on which the electrification work is going on at present alongwith the target date for its completion, Zone/State-wise;
- (c) whether the Government have reviewed the progress of on-going electrification of rail routes;
- (d) if so, the finding thereof and the steps taken by the Government in this regard;
- (e) The total length of railway track to be electrified during the Ninth Five Year Plan, Zone/State-wise, and
- (f) the achievement made so far in this regard, Zone/State-wise?

Answer

MINISTER OF STATE IN THE MINISTRY OF RAILWAYS (SHRIDIGVIJAY SINGH)

(a) to (f) : A Statement is attached.

Statement referred to in reply to Unstarred Question No.113 by S/Shri Manoj Sinha, BrijlaKhabri, Ananta Nayak, Annasaheb M.K. Patil, Haribhau Shankar Mahale, Abdul Rashid Shaheen, to be answered in Lok Sabha on 24.2.2000 regarding Electrification of Railway Routes.

(a) As on 31.3.1999, 14,579 Route Kilometres have been electrified. Zone-wise and State-wise details as under: -

ZONE-WISE DETAILS OF ELECTRIFICATION

Sr. No. Zone Route Kilometres Electrified

1	CENTRAL	2947
2	EASTERN	2053
3	NORTHERN	1387
4	SOUTHERN	1266
5	SOUTH EASTERN	3615
6	SOUTH CENTRAL	1518
7	WESTERN	1793
8	NORTH EASTERN	0
9	NORTH EAST	0
	FRONTIER	

TOTAL 14579

STATE-WISE DETAILS OF ELECTRIFICATION

Sr. No.	STATE	Route	Kilometres	Electrified
---------	-------	-------	------------	-------------

1	Andhra Pradesh		1940	
2	Bihar		1800	
3	Delhi		129	
4	Gujarat		651	
5	Haryana		341	
6	Karnataka		104	
7	Kerala		164	
8	Madhya Pradesh		2741	
9	Maharashtra		1821	
10	Orissa		551	
11	Punjab		159	
12	Rajasthan		491	
13	Tamil Nadu		836	
14	Uttar Pradesh		1219	
15	West Bengal		1632	
16	Other States		0	

TOTAL			14579	
-------	--	--	-------	--

(b): The details of the routes on which the Electrification work is going on at present is given State-wise/Zone-wise as under:

S.No.	Routes	State	Zone	Target
-------	--------	-------	------	--------

1.	Erode-Ernakulam	Tamil Nadu/Kerala	Southern	March 2000
2.	Adra-Midnapur	West Bengal	South Eastern	March 2000
3.	Lucknow-Kanpur	Uttar Pradesh	Northern	March 2000
4.	Sitarampur-Mughalsarai	West Bengal/Bihar	Eastern	March 2002+ /Uttar Pradesh
5.	Delhi-Ambala-Ludhiana incl. Ambala-Kalka & Sirhind-Nangal Dam	Delhi/Haryana/Punjab	Northern	March 2001
6.	Bokaro-Barsuan	Bihar/Orissa/ West Bengal	South Eastern	March 2002+
7.	Kusunda-Jamuniatand	Bihar	Eastern	March 2001
8.	Kharagpur-Bhubaneswar	West Bengal/Orissa	South Eastern	March 2003+
9.	Bhubaneswar-Kottavalasa	Orissa/Andhra Pradesh	South Eastern	March 2003+
10.	Udhna-Jalgaon	Gujarat/Maharashtra	Western	March 2003+
11.	Ambala-Saharanpur -Moradabad	Haryana/Uttar Pradesh	Northern	March 2003+
12.	Tambaram-Chengalpattu - Villupuram & Chengalpattu-Arakkonam	Tamil Nadu	Southern	March 2004+
13.	Ludhiana-Amritsar	Punjab	Northern	March 2004+
14.	Renigunta-Hospet	Karnataka/Andhra Pradesh	South Central	March 2006+

+ Tentative targets subject to availability of resources.

(c) & (d). Yes, Sir. The progress of electrification projects is monitored periodically. Requisite inputs are provided wherever required.

(e) & (f). The route kilometers to be electrified during the Ninth Five Year Plan and the achievements during the First Two years of the Ninth Plan are indicated Zone-wise & State-wise in the tables below:

Zone-wise Target/Achievements

S.No. Zonal Railway Target/Achievement for Target
Electrification(Route Kilometres)
during Ninth Five Year Plan

Target Achievement till 31.3.1999

1 Northern	301	118
2 South-Eastern	1250	637
3 Southern	141	81
4 Western	83	-
5 Eastern	521	222
6 South-Central	4	4

TOTAL 2300 1062

State-wise Target/Achievements

S.No. state Target/Achievement for Target
Electrification(Route Kilometres)
during Ninth Five Year Plan

Target Achievement till
31.3.1999

1 Andhra Pradesh	231	181
2 Bihar	717	309
3 Gujarat	68	-
4 Haryana	41	41
5 Kerala	107	77
6 Maharashtra	15	Nil
7 Orissa	450	112
8 Punjab	148	41
9 Tamil Nadu	34	4
10 Uttar Pradesh	166	34
11 West Bengal	323	263

TOTAL 2300 1062

