

**GOVERNMENT OF INDIA
RAILWAYS
LOK SABHA**

UNSTARRED QUESTION NO:949
ANSWERED ON:16.08.2012
RAILWAY LINES IN RAJASTHAN
Choudhary Shri Harish;Singh Shri Ijyaraj

Will the Minister of RAILWAYS be pleased to state:

- (a) the details and the present status of ongoing/pending new railway lines in the State of Rajasthan;
- (b) the details of the new railway lines started during the last three years and the current year in Rajasthan;
- (c) the details of funds allocated/spent thereon; and
- (d) the time frame set for completion of the work on these projects?

Answer

MINISTER OF STATE IN THE MINISTRY OF RAILWAYS (SHRI K.H. MUNIYAPPA)

(a) to (d): A Statement is laid on the Table of the House.

STATEMENT REFERRED TO IN REPLY TO PARTS (a) to (d) OF UNSTARRED QUESTION NO. 949 BY SHRI IYARAJ SINGH AND SHRI HARISH CHAUDHARY TO BE ANSWERED IN LOK SABHA ON 16.08.2012 REGARDING RAILWAY LINES IN RAJASTHAN.

(a) to (d): The details and status of ongoing (pending completion) new line projects falling fully/partly in the State of Rajasthan are given as under;

Rs. in crore

S. No. Name of the Project Year of Expenditure as Outlay Status and Target
(Length in kms.) inclusion on 31.03.2012 2012-13 of completion, if
in the Budget fixed

- | | | | | | |
|---|--|---------|--------|-------|--|
| 1 | Bangurgram-Ras
(27.8 km) | 2008-09 | 13.38 | 5.00 | Earthwork and bridges
taken up. Overall
physical progress-10%. |
| 2 | Dausa-Gangapur City
(92.67 km) | 1996-97 | 196.89 | 35.00 | Dausa-Deedwana (20 km)
targeted for completion
during 2012-13. Overall
physical progress-40%. |
| 3 | Ramganjmandi-Bhopal
(262 km) | 2000-01 | 223.17 | 15.00 | Ramganjmandi-Jhalawar
completed. |
| 4 | Ratlam-Dungarpur via
Banswara (176.47 km) | 2011-12 | 0 | 30.00 | Land acquisition under
process. |

The works are being executed as per the availability of resources and no time frame for completion of these works has been set.