

**GOVERNMENT OF INDIA
MINISTRY OF STATISTICS AND PROGRAMME IMPLEMENTATION**

**LOK SABHA
UNSTARRED QUESTION NO. 2016
TO BE ANSWERED ON 03.07. 2019**

UNDER CONSTRUCTION PROJECTS

2016. SHRI RAMPRIT MANDAL:

Will the Minister of STATISTICS AND PROGRAMME IMPLEMENTATION be pleased to state:

- (a) whether many developmental projects were under construction during March, 2019;**
- (b) if so, the details thereof and the names of Ministries of Government of India having relevance to it; and**
- (c) the number of projects out of these projects which were likely to be completed during the period from March, 2014 to March, 2019 ?**

ANSWER

MINISTER OF STATE (INDEPENDENT CHARGE) OF THE MINISTRY OF STATISTICS AND PROGRAMME IMPLEMENTATION AND MINISTER OF STATE (INDEPENDENT CHARGE) OF THE MINISTRY OF PLANNING (RAO INDERJIT SINGH)

(a) & (b) The Ministry of Statistics and Programme Implementation monitors on-going Central Sector Infrastructure Projects costing Rs. 150 crore and above on time and cost overruns, on the basis of information provided by the project implementing agencies. As on 01.04.2019, a total of 1405 projects were on the monitor of this Ministry. The details of these Central Sector Infrastructure Projects are available in the flash report at [www. cspm.gov.in/publications](http://www.cspm.gov.in/publications).

(c) The details of projects which were likely to be completed during the period from March, 2014 to March, 2019 are at Annexure.

ANNEXURE REFERRED TO IN REPLY TO PART (c) OF THE LOK SABHA UNSTARRED QUESTION NO. 2016 TO BE ANSWERED ON 03.07.2019

SECTOR-WISE DETAILS OF CENTRAL SECTOR PROJECTS COSTING Rs. 150 CRORE AND ABOVE WHICH ARE LIKELY TO BE COMPLETED DURING MARCH 2014 TO MARCH 2019 STATUS (as on 01.04.2019)

SN	PROJECT	IMPLEMENTING AGENCY	STATE	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)
COAL									
1	MADHUBAND NLW WASHERY	BCCL	JHARKHAND	08/2010	05/2014	04/2018	289.45	289.45	228.68
2	PATHERDIH NLW WASHERY	BCCL	JHARKHAND	10/2012	04/2014	04/2018	269.82	269.82	182.72
3	MURAIH UG TURN-KEY PROJECT	BCCL	JHARKHAND	02/2011	04/2014	10/2018	339.88	339.88	12.08
4	NORTH URIMARI OCP (3.0 MTY)	CCL	JHARKHAND	12/2007	03/2012	03/2019	179.87	179.87	175.21
5	KULDA OCP (MAHANADI COALFIELDS LTD)	MCL	ODISHA	01/2005	03/2010	03/2018	302.96	302.96	302.96
6	KHADIA EXPANSION OPENCASST PROJECT(4 TO 10 MTPA,6MTPA INCREMENTAL)	NCL	UTTAR PRADESH	06/2011	03/2018	03/2019	1131.28	1131.28	721.41
7	RKP OCP PHASE-I	SCCL	TELANGANA	03/2010	03/2015	03/2019	209.78	209.78	156.37
8	RG OC -III EXTENSION (PHASE -II) PROJECT	SCCL	TELANGANA	06/2012	06/2015	03/2019	365.01	365.01	192.63
9	RFR OF MANUGURU OC PROJECT	SCCL	TELANGANA	11/2012	03/2016	03/2019	430.45	415.37	175.42
10	KAKATIYAKHANI OPENCASST-2 PROJECT	SCCL	TELANGANA	05/2015	03/2019	03/2019	397.09	442.42	68.57
11	KOYAGUDEM OPENCASST PROJECT	SCCL	TELANGANA	10/2015	03/2018	03/2019	426.79	426.79	0.72
12	AMLAI OC EXPANSION SECTOR B (1.50 MTY)	SECL	CHHATISGARH	11/2009	03/2016	03/2019	198.59	198.59	169.59
13	BAROUD OC EXPANSION (RCE)- 3MTY	SECL	CHHATISGARH	04/2012	03/2016	03/2019	258.56	258.56	168.00
14	GOKUL	WCL	MAHARASHTRA	11/2014	03/2018	03/2018	267.67	267.67	208.29
15	NEW MAJRI UG TO OC	WCL	MAHARASHTRA	05/2015	03/2019	03/2019	295.56	295.56	115.83
16	BHATADI EXPANSION OC MINE	WCL	MAHARASHTRA	02/2016	03/2019	03/2019	304.52	304.52	130.28
17	AMALGAMATED GONDEGAON GHATROHAN OC	WCL	MAHARASHTRA	02/2016	03/2019	03/2019	198.68	198.68	254.72
HEALTH AND FAMILY WELFARE									
18	AIIMS - OPD(NEW)	HSCC	DELHI	08/2014	05/2017	03/2019	293.65	293.65	282.43
19	CNCI KOLKATA WEST BENGAL	HSCC	WEST BENGAL	08/2016	09/2018	03/2019	244.00	244.00	247.47
20	RESIDENTIAL COMPLEX AND OPD BLOCK, AIIMS, NAGPUR MAHARASTRA	HSCC	MAHARASHTRA	08/2017	03/2019	03/2019	274.19	274.19	125.36
21	RESIDENTIAL COMPLEX AND OPD BLOCK, AIIMS-MNAGLAGIRI GUNTUR, ANDHRA PRADESH	HSCC	ANDHRA PRADESH	08/2017	03/2019	03/2019	272.19	272.19	111.92
22	RESIDENTIALCOMPLEX AND OPD BLOCK, AIIMS, KALYANI WEST BENGAL	HSCC	WEST BENGAL	08/2017	03/2019	03/2019	355.15	355.15	122.43
PETROLEUM									
23	CAPACITY AUGMENTATION JAMNAGAR LONI PIPELINE	GAIL	GUJARAT	04/2016	04/2018	03/2019	327.78	200.00	141.87
24	BRANCH PIPELINE OF PAJPL TO UNA	IOCL	HIMACHAL PRADESH	02/2016	09/2019	02/2019	151.00	151.00	137.58
25	DISTILLATE YIELD IMPROVEMENT PROJECT (COKER) AT HALDIA REFINERY	IOCL	WEST BENGAL	03/2014	09/2017	03/2019	3076.00	4190.00	3431.39
26	LPG TERMINAL AT KOCHI	IOCL	KERALA	10/2015	10/2017	03/2019	607.06	714.25	354.56
POWER									
27	BONGAIGAON THERMAL POWER PROJECT	NTPC	ASSAM	01/2008	09/2011	03/2019	4375.35	8150.00	7457.41
28	SOLAPUR STPP	NTPC	MAHARASHTRA	03/2012	11/2016	03/2019	9395.18	9395.18	9363.22
29	UNIFIED REAL TIME DYNAMIC STATE MEASUREMENT PHASE-I	PGCIL	MULTI STATE	01/2014	04/2016	03/2019	374.63	374.63	187.24
30	ESTABLISHMENT OF FIBER OPTIC COMMUNICATION SYSTEM IN NR UNDER FIBER OPTIC EXPANSION PROJECT (ADDITIO	PGCIL	MULTI STATE	03/2015	03/2018	03/2019	197.40	197.40	74.71
31	ESTABLISHMENT OF 220/66KV GIS AT UT CHANDIGARH ALONG WITH 220KV D/C LINE FROM CHANDIGARH GIS TO 400/	PGCIL	MULTI STATE	02/2017	02/2019	03/2019	322.30	322.30	127.38
RAILWAYS									
32	MULTI MODAL LOGISTICS TRANSPORT AT MIHAN	CCOI	MAHARASHTRA	10/2013	03/2019	03/2019	305.00	305.00	258.97
33	MULTI MODAL LOGISTICS PARK AT BARHI	CCOI	HARYANA	12/2015	03/2019	03/2019	346.32	300.00	286.56
34	3RD LINE BETWEEN BHUSAWAL-JALGAON	CR	MAHARASHTRA	04/2011	03/2019	03/2019	184.06	298.70	255.25
35	DAKSHIN-BARASAL-LAKSHMIKANTAPUR	ER	WEST BENGAL	04/2009	02/2012	09/2016	259.51	533.59	145.57
36	BARDHAMAN-KATWA (GC)	ER	WEST BENGAL	04/2007	12/2010	12/2017	1106.62	1092.20	662.99
37	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP	MRTP	TAMIL NADU	04/2006	06/2013	03/2019	495.74	734.01	445.91
38	MUMBAI URBAN TRANSPORT PROJECT PHASE-II	MRTP	MAHARASHTRA	04/2008	03/2014	03/2019	5300.00	7986.04	2423.55
39	BHOJIPUR TANAKPUR VIA PILIBHIT	NER	UTTAR PRADESH	03/2008	N.A.	03/2018	195.64	435.00	455.83
40	MAHARAJGANJ-MASRAKH (NL) - NER	NER	BIHAR	04/2003	06/2018	10/2018	218.19	413.56	375.45
41	AUNRIHAR MANDUADIH GAZIPUR VARANASI UP	NER	UTTAR PRADESH	03/2012	08/2018	01/2019	199.75	378.26	280.50
42	MANDHANA - BRAHMAWART NEW LINE PROJECT.	NER	UTTAR PRADESH	04/1997	04/1999	03/2019	609.04	1807.88	1804.29
43	CONSTRUCTION OF NL FROM KUMARGHAT-AGARTALA	NFR	TRIPURA	04/1999	03/2007	04/2016	895.00	1733.20	1563.33
44	AGARTALA SABROOM, NL, NEFR	NFR	TRIPURA	04/2008	03/2014	03/2019	1142.00	3407.00	3346.98
45	AMBARI FALAKATA TO NEW MAYNAGURI	NFR	ASSAM	04/2011	03/2019	03/2019	314.00	551.00	660.21
46	NEW MAYNAGURI TO JOGIGHOPA VIA CHANGRABANDHA (NL),NEFR	NFR	MULTI STATE	04/2000	12/2008	03/2019	1180.19	3040.00	3165.68
47	LUMDING-HOJAI PATCH DOUBLING PROJECT	NFR	ASSAM	04/2012	03/2019	03/2019	246.07	398.93	413.64
48	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING	NFR	MULTI STATE	04/2013	03/2019	03/2019	1798.00	1798.00	0.00
49	KHURDA ROAD - BARANG 3RD LINE (DL) (ECOR)	RVNL	ODISHA	04/2000	03/2009	03/2019	133.41	385.00	381.94
50	MUNEERABAD-MAHABOBNAGAR(NL),SCR	SCR	MULTI STATE	04/1997	03/2000	03/2019	1723.00	645.00	838.33
51	DANGOPOSI-RAJKHARSWAN 3RD LINE DOUBLING	SER	JHARKHAND	04/2010	12/2015	02/2019	309.44	525.81	525.63
52	ATTIPATTU - KORUKUPETTAI : 3RD LINE (18 KM) DOUBLING	SR	TAMIL NADU	02/1999	03/2018	03/2018	257.00	257.00	0.00

SN	PROJECT	IMPLEMENTING AGENCY	STATE	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)
53	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDII'-AGASTIYAMPALLI	SR	TAMIL NADU	09/2007	02/2019	02/2019	724.69	2072.50	1188.90
54	MADURAI-TUTICORIN VIA ARUPPUKOTTAI	SR	MULTI STATE	04/2011	03/2019	03/2019	120.70	1800.00	114.45
55	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR)	WR	GUJARAT	04/2008	03/2012	03/2019	318.24	321.62	125.76
56	BHILDI-VIRAMGAM GAUGE CONVERSION INCLUDING GC OF MAHESANA-TARANGA HILL AS MATERIAL MODIFICATION	WR	GUJARAT	02/1991	03/2019	03/2019	551.51	551.51	257.05
ROAD TRANSPORT AND HIGHWAYS									
57	2-LANING WITH PS RAIBAREILI TO ALLAHABAD	NHAI	UTTAR PRADESH	07/2012	01/2014	09/2018	291.36	291.36	451.29
58	DELHI/ HARYANA BORDER TO ROHTAK	NHAI	HARYANA	04/2007	05/2010	10/2018	486.00	486.00	470.00
59	TWO LANNING WITH PAVED SHOULDER OF MANOHARPUR-DAUSA SECTION OF NH-11A(NEW NH-148) FROM KM 62.100 KM	NHAI	RAJASTHAN	07/2016	10/2018	11/2018	331.46	331.46	261.25
60	4 LANING OF SOLAPUR YEDISHI SECTION OF NH-211	NHAI	MAHARASHTRA	01/2015	07/2017	12/2018	972.50	972.50	1485.07
61	2 LANNING OF MUZAFFARPUR - SONBARSA	NHAI	BIHAR	05/2011	11/2013	12/2018	511.54	511.54	565.81
62	FOUR LANING OF GWALIOR-SHIPURI	NHAI	MADHYA PRADESH	05/2013	11/2015	12/2018	1055.00	1601.77	1393.40
63	KANDLA - MUNDRA PORT	NHAI	GUJARAT	01/2011	07/2013	12/2018	953.88	953.88	976.61
64	TIRUPATI - TIRUTHANI - CHENNAI	NHAI	ANDHRA PRADESH	04/2011	10/2013	12/2018	571.00	571.00	582.52
65	2 LANING OF DINDIGUL - PERIGULAM THENI- KUMILI	NHAI	TAMIL NADU	09/2011	08/2013	12/2018	485.00	485.00	406.68
66	6 LANING OF AGRA - ETAWAH BYPASS	NHAI	UTTAR PRADESH	07/2015	01/2019	01/2019	1657.20	1657.20	2270.00
67	2-LANE WITH PAVED SHOULDER WITH PROVISION OF CAPACITY AUGMENTATION OF RAJASTHAN BORDER-FATEHPUR-SALA	NHAI	RAJASTHAN	11/2012	08/2016	02/2019	530.07	530.07	556.02
68	FOUR LANING OF AURANGABAD - YEDISHI	NHAI	MAHARASHTRA	07/2015	01/2018	02/2019	1871.34	1871.34	3235.12
69	MAIBANG TO LUMDING (AS-25), KM.83.400 TO KM.111.000	NHAI	ASSAM	12/2003	04/2009	03/2019	199.81	385.13	211.69
70	TWO LANING WITH PAVED SHOULDER OF KARAUJI - DHOLPUR	NHAI	RAJASTHAN	09/2014	09/2016	03/2019	425.19	425.19	297.72
71	PHALODI -JAISALMER SECTION OF NH-15 TO TWO/FOUR LANE WITH PS	NHAI	RAJASTHAN	09/2015	03/2018	03/2019	567.51	567.51	53.70
72	TWO LANING WITH PS OF UNCHA NAGLA - KHANUWARA - ROPPAS -DHOLPUR	NHAI	RAJASTHAN	08/2015	N.A.	03/2019	275.90	275.90	256.10
73	BIKANER - PHALODI SECTION TO FOUR LANING FROM KM.4.200 TO KM 55.25 AND TWO-LANE PAVED SHOULDER FROM	NHAI	RAJASTHAN	08/2014	04/2018	03/2019	822.90	822.90	753.50
74	GURGAON - KOTPUTLI - JAIPUR (SIX LANE)	NHAI	RAJASTHAN	02/2008	10/2011	03/2019	1673.70	1673.70	3326.93
75	PANIKHOLI-RIMOLI	NHAI	ODISHA	03/2012	09/2014	03/2019	1410.00	1410.00	1555.96
76	4-LANNING OF MAHULIA BAHARAGORA-JH/WB BORDER SECTION	NHAI	JHARKHAND	02/2016	03/2019	03/2019	997.15	997.15	392.99
77	FOUR LANNING OF LUDHIYANA- TALWANDI SECTION	NHAI	PUNJAB	09/2014	N.A.	03/2019	479.00	479.00	453.09
78	TWO LANING WITH PS OF CHHAPRA -GOPALGANJ	NHAI	BIHAR	08/2015	N.A.	03/2019	854.80	854.80	575.71
79	CONSTRUCTION OF NH-4B FROM KM.21.200 TO KM.27.270(D TO E SECTION) AND FROM KM.0.000 TO KM.4.492 (D	NHAI	MAHARASHTRA	09/2015	05/2018	03/2019	414.51	414.00	514.02
80	FOUR LANING OF REWA - KATNI - JABALPUR - PACKAGE -II	NHAI	MADHYA PRADESH	03/2015	N.A.	03/2019	795.76	795.76	504.40
81	SIX-LANING OF BARWA ADDA-PANAGARH	NHAI	WEST BENGAL	04/2014	N.A.	03/2019	1665.00	1665.00	1901.17
82	FOUR LANING OF REWA - KATNI - JABALPUR - PACKAGE -IV	NHAI	MADHYA PRADESH	03/2015	N.A.	03/2019	810.22	810.22	516.64
83	QUAZIGUND-BANIHAL KM.220.00 TO KM.188.00	NHAI	JAMMU AND KASHMIR	07/2010	07/2015	03/2019	1987.00	1987.00	2506.35
84	FOUR LANING OF JABALPUR - LAKHNADON	NHAI	MADHYA PRADESH	03/2015	N.A.	03/2019	928.83	928.83	540.03
85	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION	NHAI	KARNATAKA	05/2014	08/2016	03/2019	1655.01	1655.01	1515.16
86	FOUR LANING OF PARWANOO -SOLAN	NHAI	HIMACHAL PRADESH	09/2015	03/2018	03/2019	934.46	934.46	384.88
87	BALANCE WORK OF 2-LANE WITH PAVED SHOULDER OF BHOPAL-SANCHI SECTION	NHAI	MADHYA PRADESH	08/2016	01/2019	03/2019	227.49	227.49	87.26
88	HOSPET-BELLARY-KARNATAKA AP BORDER	NHAI	KARNATAKA	08/2016	03/2019	03/2019	1167.42	1167.42	237.03
89	SIX-LANING OF KAMREJ-CHALTHAN SECTION OF NH-8 FROM KM 248.100 TO KM 264.350 INCLUDING LONG TERM REME	NHAI	GUJARAT	05/2016	N.A.	03/2019	425.60	425.60	0.00
90	FOUR LANING OF GUNA TO BIAORA SECTION OF NH-3 FROM KM 332.100 TO KM. 426.100 IN THE STATE OF MADHYA	NHAI	MADHYA PRADESH	06/2015	03/2016	03/2019	1012.90	1012.90	439.07
URBAN DEVELOPMENT									
91	CONSTRUCTION OF NIT AP PHASE 1A AT TADEPALLIGUIDEM AP	CPWD	ANDHRA PRADESH	01/2018	03/2019	03/2019	206.58	206.58	0.02
92	LUCKNOW METRO RAIL CORPORATION LTD	LMRCL	UTTAR PRADESH	01/2016	03/2019	03/2019	6928.00	6928.00	2536.77