

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

LOK SABHA
UNSTARRED QUESTION NO. 4123
ANSWERED ON 12TH DECEMBER, 2019

CONSTRUCTION OF NHs IN MANIPUR

4123. SHRI LORHO S. PFOZE:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS
सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the details and the present status of National Highways (NHs) under construction in Manipur along with the amount spent/sanctioned for the purpose, NH-wise;
- (b) the time-frame set for completion of work thereon, NH-wise; and
- (c) the measures taken by the Government to expedite the work on these NHs?

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

(a) & (b) 10 projects covering 159.85 km length at an estimated cost of Rs.1,606 crore are in progress in Manipur State. Details of ongoing projects are at **Annexure-I**. The funds are allocated State wise not NH-wise. Funds spent & projects sanctioned for development of NHs entrusted to State PWD in Manipur during last five years are as under:

Year	Amount Spent (Rs. in Crore)	Projects sanctioned (Rs. in Crore)
2014-15	47.48	107.29
2015-16	47.75	15.37
2016-17	34.51	918.20
2017-18	197.03	935.79
2018-19	650.51	28.78

(c) To expedite completion of NHs projects, steps/mechanism various steps are taken which include streamlining of land acquisition & environment clearances, premium re-scheduling, close coordination with other concerned Ministries, revamping of dispute resolution mechanism, frequent review of progress at various levels with all stakeholders involved in road construction, etc.

ANNEXURE REFERRED TO IN REPLY TO PARTS (a) & (b) OF THE LOK SABHA UNSTARRED QUESTION NO. 4123 FOR ANSWER ON 12TH DECEMBER, 2019 ASKED BY SHRI LORHO S. PFOZE REGARDING CONSTRUCTION OF NHs IN MANIPUR.

Sl. No.	Implementing Agency	Name of Project	Length (Km)	Cost (Rs. in Crore)	Physical progress %	Target date of completion
1	State PWD	Construction of Sawombung Bridge and approaches at km 475.030 on NH-150.	Bridge	14.15	58	30-6-2020
2	State PWD	Construction of Lokchao Bridge at Km 407.450 on NH-39.	Bridge	39.18	60	10-02-2020
3	State PWD	Strengthening of existing two lane i/c paved shoulder from Mao - Senapati from Km 212.325 to Km 260.000 (47.675 km)	47.67	235.31	58	31-10-2020
4	State PWD	Strengthening of existing two lane i/c paved shoulder from Senapati - Kangpokpi - Sekmai from Km 260.00 to Km 287.00	27.00	139.87	88	31-10-2020
5	State PWD	Strengthening of existing two lane i/c paved shoulder from SekmaiKoirengei - Imphal from Km 304.00 to Km 318.840.	14.84	80.89	45	02-04-2020
6	State PWD	Strengthening of the existing two lane pavement and providing paved shoulder on NH-150 from Km. 402.00 to km. 412.00.	10.00	39.34	39	21-08-2020
7	State PWD	Road Safety work through improvement of Junctions, Foot over Bridge, Footpath, Road Signs, Marking etc. in km 462 to 464 of NH-150 (New NH-02) & at km 320 of NH-39 (New NH-102).	Road Safety	18.30	87	23-12-2019
8	State PWD	Strengthening of existing pavement from km 15.35 to km 30.00 of NH-137A Imphal-KakchingLamkhai section	14.65	28.77	-	LoA just issued.
9	NHIDCL	Two Laning of Imphal – Moreh Section of NH 39 from Km 350.000 to Km 395.680 (Package II)	45.68	868.75	32	15-10-2021
10	NHIDCL	Construction of permanent steel bridge over Barak and Makru river.	Bridge	141	33	24-04-2020